



GOVERNMENT OF ASSAM

OFFICE OF THE DISTRICT COMMISSIONER:.....BARPETA

Address:

Ward No-5, P.O- Barpeta, P.S- Barpeta

Pin -781301

Contact details:

Ph No-03665-252129

Email: dc-barpeta@nic.in

DDC Minutes of Meeting

Subject	Minutes of the District Development Committee Meeting for the month of January,2024
Date & Time	25/01/2024 at 11.00 A.M.
Venue	Conference Hall of District Commissioner's Office, Barpeta
Participants	Annexure-1.1

The meeting was chaired by Shri Sanjeev Kumar Sharma, ACS, District Development Commissioner, Barpeta.
The decisions of the meeting are as follows:-

Category-A: Department Specific

Sl No	Sector	Administrative Department	Schemes/Project/ Programme	Decision/Action to be taken	Agency responsible & Timeline
1	Social Sector	Women & Child development	Model AWC	As informed by the concerned department, works have been started in 60 AWCs out of total 86 nos. of AWCs. 80% fund has been received for 4 AWCs and 30% fund has been received for 56 AWCs and physical progress is around 40%. i) 9 AWCs work is proposed under Chenga block out of which 30% fund is released for 4 AWCs. ii) 10 AWCs work is proposed under Barpeta block. 4 AWCs work is not started due to land issue at 2 centres and local school opposing issue at 2 centres. iii) 10 AWCs is proposed under Pakabetbari block out of which 8 AWCs is facing land issue and in 2 centres the physical progress is 75% and 25%. The chairman instructed the concerned BDO to complete the work by next DDC meeting. iv) 4 AWCs is proposed under Sarukhetri block. Physical progress is around 60%-70% in 3 AWCs and land dispute is going on in 1 centre.	(Women & Child Development & Concerned Circle Officers)
		Food, Civil supplies and Consumer affairs	Ration Card	The concerned department informed that the writing process of Ration card is completed and the distribution of cards is going on.	To be done immediately. (Food, Civil supplies and Consumer affairs)
		Sports	MMS-CMSGUY	The concerned deptt. informed that the District level programmes of "Khel Maharan" have been completed.	(DSO, Barpeta)
2	Economic Development	Agriculture	Discussed about the various schemes/ Programme	The District Agriculture Officer, Barpeta informed the house that the process of e-KYC has been completed for 94313 nos. and can not be completed for 15239 nos. due to untraceable in nature.	Take necessary action accordingly. (DAO)
			PMFBY Kharif (2023-24)	The District Agriculture Officer, Barpeta informed that there are 52000 nos. of applicants sanctioned in the current year. Estimated time for completion is 30 th June,2024. However, the progress is 64.8%.	
			PM Krishi Sinchayee Yojana	457 nos. of works are sanctioned in the year, progress is going on. (90%)	
			Paddy Procurement ➤ KMS-1 ➤ KMS-2 ➤ PM-KISAN	Total 3 No. of works are sanctioned in the year, progress is going on. The progress is 7% till date and estimated time for completion is 30 th June, 2024.	
			Community Nursery under DM/RKVY	Completed	

		Potato Demo	Distribution of inputs are completed & progress is going on.																																								
	P&RD	Teenage Pregnancy	<table border="1"> <thead> <tr> <th>Block</th> <th>Teenage pregnancy</th> <th>Child Marriage</th> </tr> </thead> <tbody> <tr> <td>Barpeta</td> <td>Nil</td> <td>Nil</td> </tr> <tr> <td>Chenga</td> <td>2</td> <td>Nil</td> </tr> <tr> <td>Sarukhetri</td> <td>Nil</td> <td>Nil</td> </tr> <tr> <td>Pakabetbari</td> <td>Nil</td> <td>Nil</td> </tr> <tr> <td>Mandia</td> <td>43</td> <td>Nil</td> </tr> <tr> <td>Rupsi</td> <td>43</td> <td>Nil</td> </tr> <tr> <td>Chakchaka</td> <td>Nil</td> <td>Nil</td> </tr> <tr> <td>Gobardhana</td> <td>5</td> <td>Nil</td> </tr> <tr> <td>Gomafulbari</td> <td></td> <td></td> </tr> </tbody> </table> <p>The Chairman instructed the concerned BDOs to submit the reports to the ADC (Magistracy) regularly for compilation before next DDC meeting.</p>	Block	Teenage pregnancy	Child Marriage	Barpeta	Nil	Nil	Chenga	2	Nil	Sarukhetri	Nil	Nil	Pakabetbari	Nil	Nil	Mandia	43	Nil	Rupsi	43	Nil	Chakchaka	Nil	Nil	Gobardhana	5	Nil	Gomafulbari			(P & RD& BDOs concerned)									
Block		Teenage pregnancy	Child Marriage																																								
Barpeta		Nil	Nil																																								
Chenga		2	Nil																																								
Sarukhetri		Nil	Nil																																								
Pakabetbari		Nil	Nil																																								
Mandia		43	Nil																																								
Rupsi		43	Nil																																								
Chakchaka		Nil	Nil																																								
Gobardhana		5	Nil																																								
Gomafulbari																																											
	Amrit Sarovar	<table border="1"> <thead> <tr> <th>Block</th> <th>Amrit Sarovar proposed</th> <th>Works completed</th> <th>Works Remaining</th> </tr> </thead> <tbody> <tr> <td>Barpeta</td> <td>21</td> <td>18</td> <td>3</td> </tr> <tr> <td>Chakchaka</td> <td>3</td> <td>2</td> <td>1</td> </tr> <tr> <td>Chenga</td> <td>11</td> <td>7</td> <td>4</td> </tr> <tr> <td>Gobardhana</td> <td>3</td> <td>3</td> <td>0</td> </tr> <tr> <td>Gomafulbari</td> <td>7</td> <td>6</td> <td>1</td> </tr> <tr> <td>Mandia</td> <td>5</td> <td>5</td> <td>0</td> </tr> <tr> <td>Rupshi</td> <td>4</td> <td>4</td> <td>0</td> </tr> <tr> <td>Pakabetbari</td> <td>10</td> <td>8</td> <td>2</td> </tr> <tr> <td>Sarukhetri</td> <td>13</td> <td>6</td> <td>7</td> </tr> </tbody> </table>	Block	Amrit Sarovar proposed	Works completed	Works Remaining	Barpeta	21	18	3	Chakchaka	3	2	1	Chenga	11	7	4	Gobardhana	3	3	0	Gomafulbari	7	6	1	Mandia	5	5	0	Rupshi	4	4	0	Pakabetbari	10	8	2	Sarukhetri	13	6	7	P & RD& BDOs concerned
Block	Amrit Sarovar proposed	Works completed	Works Remaining																																								
Barpeta	21	18	3																																								
Chakchaka	3	2	1																																								
Chenga	11	7	4																																								
Gobardhana	3	3	0																																								
Gomafulbari	7	6	1																																								
Mandia	5	5	0																																								
Rupshi	4	4	0																																								
Pakabetbari	10	8	2																																								
Sarukhetri	13	6	7																																								
	ASRLM	The DPM, ASRLM informed that total no. of SHGs received RF is 6123, total no. of SHGs received KAMS is 5853, total no. of SHGs received CLF is 7136. The concerned department also informed that there are 1577 SHGs and 255 credit linkage has been done in Char areas.	To be done immediately. (DPM, ASRLM)																																								
	ODF Plus	The Chairman instructed to transform all the aspiring villages to model villages and BDOs should coordinate with PHE regarding the matter.	Take necessary action accordingly. (P&RD and BDOs concerned)																																								
	DRDA	PMAY-G	The concerned authority informed that 111741 nos. of PMAY-G works have been completed out of sanctioned 113768 nos. and percentage of completion is 98%. It will be completed by 31-01-2024																																								
		Awaas Plus	The concerned authority informed that 6400 nos. have been completed out of sanctioned 8118 nos. and percentage of completion is 79%.																																								
		MGNREGA	As informed by the Project Director, DRDA, Barpeta under MGNREGA, total no. of active job cards are 189451, no. of family completed 100 days are 599, total financial expenditure of all the blocks combined is 9408.01 Lakhs, total 53390 nos. of assets are created(ongoing), total PMAY-G work is 19166 and nos. of NREGA work is 2601.																																								
3	Infrastructure	Water Resource	Reconstruction of public cut on embankment at Gagalmari including improvement of R/B embankment along river Morachaulkhowa from Ch.0.00Km to 5.60Km along with A/E measures at different reaches under SOPD (FDR) for 2019-20.	Progress is 75%. The Chairman instructed to execute a joint verification with ADC (Rev) and concerned Circle Officer.	E.E, Water Resource																																						
			Protection of Sonkuchi and Rangapani area from the erosion of river Morachaulkhowa B/B.	Progress is 82%. As informed by the concerned authority, the Contractor of this work is blacklisted.																																							

	Immediate measures to B/dyke from Bahari to Baghbar for recoupment of breach like damages at different reaches in between Ch. 41100m to 52200m including pro- siltation measures under SDRF for the year 2021-22	COMPLETED	
	Immediate measures for flood damage repairing of breach like damaged section in between ch. 3900m to 4400m, ch. 4610m to 4800m and ch. 5800m to 6780m of M/E along L/B embankment of river Morachoukhwa including pro- siltation measures under SDRF for 2021-22.	COMPLETED	
	Restoration of Harijan channel at both bank guide bunds including breach closing at L/B guide bund (2022-23)	Progress is 48% . As informed by the concerned authority, Sluice Gate construction is started.	
	Protection of Bortari and its adjoining area from the erosion of river Manas.	Progress is 82% .	
	Construction & upgrading of river works along the Beki river for reducing flood and river erosion risks (2022-23)	Progress is 68% . As informed by the concerned authority, work is going on in 7 locations out of 10 locations	
APDCL	Shifting and construction of new line, Voltage and service issue.	The AGM, APDCL informed that service is being commissioned in Kadamtala and soon will be started in Tarakandi as payment to APDCL is pending. The Chairman instructed to do the needful and resolve all the issues by next DDC meeting.	Take necessary action immediately. (AGM, APDCL)
Sarukhetri – Chenga Division (Irrigation)	Flood damage repair to Sarthebari DTWIS (Polla point) under SOPD-FDR for the year 2022-23.	EE, Sarukhetri- Chenga Division (Irrigation) informed that all the schemes have been completed	EE, Sarukhetri- Chenga Division (Irrigation)
	Flood damage repair to Sarthebari DTWIS (Gomura point) under SOPD-FDR for the year 2022-23.		
	Flood damage repair of brick lined main canal of Gumi rpathar DTWIS (point No 2) under SOPD-FDR for the year 2022-23.		
	Construction of Solar power MDTW schemes (3-points) at Nasatra, Barghopa and Lachima under Sarukhetri LAC under RIDF-XXIX for the year 2023-24.		
Barpeta-Baghbar Division (Irrigation)	Installation of Solar & Electrically operated hybrid tube well scheme (3 points) at Baghbar LAC under SOPD-G for the year 2022-23 (Completed)	The Chairman instructed the E.E Barpeta-Baghbar Division to complete the remaining schemes as soon as possible.	EE, Barpeta-Baghbar Division (Irrigation)
	Installation of Solar & Electrically operated hybrid tube well scheme (3 points) at Barpeta LAC under SOPD-G for the year 2022-23. (2 points completed out of 3). Physical progress is 60%		
	Nagarjhar solar powered MDTWS under RIDF-XXVIII (NABARD) for the year 2022-23. (60%)		

Sorbhog-Jania Division (Irrigation)	Installation of Solar & Electrically operated hybrid tube well scheme (3 points) at Sorbhog LAC under SOPD-G for the year 2022-23 (Physical Progress 100%)	completed	EE, Sorbhog-Jania Division (Irrigation)
	Nichuka MDTW (3 points) irrigation scheme under RIDF XXVIII (NABARD) for the year 2022-23	The Chairman instructed the E.E, Sorbhog-Jania Division to complete the scheme by 15 th February.	
	Gellepara MDTW (3 points) irrigation scheme under RIDF XXVIII (NABARD) for the year 2022-23	The Chairman instructed the E.E, Sorbhog-Jania Division to complete the scheme by 31 st January.	
PWD (Building) Division (Current Year)	Construction of new school building for upgradation of secondary to higher secondary school under Samagra Shiksha, Assam at Kholabandha High School in Barpeta District (13%)	EE, PWD(Building), Barpeta division informed that there are 36 Nos. of works are taken for implementation, out of which 24 Nos. of works are completed and 12 Nos. of works are ongoing. The Chairman instructed to complete all other remaining schemes as soon as possible.	EE, PWD(Building)
	Construction of Mini Stadium at Dhemchar Pathar Playfield under 41 Bhawanipur LAC, Assam (38%)		
PWD (Building) Division (Previous Year)	Establishment of Model Degree College in Assam under RUSA 2.0 (in Barpeta District) at Baghbar. (83%)		
	Construction of Model School at different district under RMSA, Assam at village Gamariguri under Gobardhana Block in Barpeta district, Assam (Group No. 5) Completed (100%)		
	Construction of 09 (Nine) nos of new Model Woman College in the State of Assam. (Sonai, Karimganj, Hailakandi, Chenga, Batadraba, Jaleswar, Mangaldoi, Golakganj and Bilasipara) at Chenga, Barpeta. (99.77%)		
	Construction of two nos Classroom (27'x20') at BTC, Chenga under the Directorate of SCERT, Assam Completed (100%)		
	Up gradation of Government Polytechnic Institute and ITI in Assam as Centre of Excellence (Construction of workshop and Tech- Lab at 61 nos. Of ITI/ Polytechnics of Assam) (Package No. ITI-Poly/2022/16)(Govt. Industrial Training Institute, Barpeta and Barpeta polytechnic) (28%)		
	Construction of Mini Stadium at Ram Rai, 43 No. Barpeta LAC, Assam (82%).		
	Construction of 100 bedded Maternity & Child Health (MCH) wing at Fakhruddin Ali Ahmed Medical College and Hospital, Barpeta Completed (100%)		
	Construction of Block Office Building at Pakabetbari Development Block, Barpeta under SOPD for the year 2019-2020. (To be completed by 6 months)		

Earth work and Site Development work for District Museum at Barpeta. (45%).
Construction of Multi Utility Building at Sorbhog, Sorbhog LAC under Barpeta District under Signature Project for the year 2018-19, Package No.- SP-21. Completed (100%)
Construction of Sports complex at Kalgachia, Jania LAC under Barpeta District under Signature Project for the year 2018-19. Package No. SP - 60. Completed (100%)
Construction of Chain of Hostel for working Men and women at Baghbar LAC in Barpeta District under Signature project. (Pending at CE Office for the estimate issue)
Construction of Rural Agricultural Centre with Modern Market & Training facility at Sarukhetri LAC in Barpeta District under Signature Project for the year 2018-19. SP 62 (85%)
Construction of Proposed R.C.C. 3 storied Building for Grade-1, Judicial Officer's quarter (2 Units of each floor) with deep tub well, sanitary supply works including electrification works, A.C. etc. at Krishnanagar, Barpeta Completed (100%)
Construction. of Chandi Baruah Stadium at Howly Town Barpeta District, Assam. (82%).
Proposed estimate of Town Hall at Sorbhog under 5 th State Finance Commission (83%).

PWD, Bhawanipur-Sorbhog & Pakabetbari TRD (Previous Year)	Mukhya Mantrir Path Nabikaran Aachani (MMPNA)	The EE, PWD, Sorbhog- Jania TRD informed that total 6 Nos. of works are allotted, out of which 3 nos. of works are completed, 3 nos. of works are ongoing. Chairman instructed to complete the remaining works by March.	EE, PWD, Bhawanipur-Sorbhog & Pakabetbari TRD The Chairman instructed the EE, PWD, Bhawanipur-Sorbhog & Pakabetbari TRD to make the roads motorable by March, 2024 and to complete all the works by May, 2024
	Mukhya Mantrir Paki Path Nirman Aachani (MMPPNA)	Total 17 Nos. of works are allotted, out of which 17 Nos. of works are ongoing.	
	Mukhya Mantrir Unnoto Paki Path Nirman Aachani (MMUPPNA)	Total 3 Nos. of works are allotted, which are ongoing.	
	Mukhya Mantrir Mothauri Pokikaran Aachani (MMMPA)	Total 2 Nos. of works are allotted, which are ongoing.	
	PMGSY-III (2020-2021)	Total 1 No. of works under this scheme is allotted, which is ongoing.	
	PMGSY-III (2022-2023)	Total 2 No. of works under this scheme are allotted, all are ongoing.	
	PMGSY (Left out LSB works)	Total 2 No. of works under this scheme are allotted, all are ongoing.	
	Periodic Renewal under PMGSY	Total 2 No. of works under this scheme are allotted, all are ongoing.	
	SOPD-G (2018-19)	Total 1 No. of works under this scheme is allotted, which is ongoing.	
	SOPD-G (2020-21)	Total 5 No. of works under this scheme are allotted, out of which 2 are completed and 3 are ongoing.	
	SOPD-G (2021-22)	Total 1 No. of works under this scheme is allotted, which is ongoing.	
	RIDF-XXV of NABARD (2019-20)	Total 1 No. of works under this scheme is allotted, which is ongoing.	
	RIDF-XXVII of NABARD (2021-22)	Total 2 No. of works under this scheme is allotted, which are ongoing.	
	CRIF	Total 2 Nos. of works are allotted under this scheme, which are ongoing.	
	NLCPR	Total 1 No. of work is allotted under this scheme, which is ongoing.	
MLCSNA(SOPD-G) (2018-19)	Total 1 No. of works are allotted under this scheme, which is ongoing.		
Signature Project 2020-21 (SOPD-G)	1 no of work is allotted under this scheme, which is ongoing.		
PWD, Barpeta-Mandia & Chenga TRD (Current year)	Mukhya Mantrir Path Nabikaran Aachani (MMPNA)	Total 27 Nos. of works are allotted under this scheme, out of which 13 works are completed, and 14 other works are ongoing.	PWD, Barpeta-Mandia & Chenga TRD The Chairman instructed the PWD, Barpeta-Mandia & Chenga TRD to complete the work by March
	Mukhya Mantrir Paki Path Nirman Aachani (MMPPNA)	Total 47 Nos. of works are allotted under this scheme, out of which 2 are completed and 45 are ongoing.	
	Mukhya Mantrir Unnoto Path Pakikaran Aachani (MMUPPA)	Total 9 Nos. of works are allotted under this scheme, which are ongoing.	
	Mukhya Mantrir Mothauri Pokikaran Aachani (MMMPA)	Total 2 Nos. of works are allotted under this scheme, which are ongoing.	
	PMGSY-III	Total 4 Nos. of works are allotted under this scheme, which are ongoing.	
PWD, Barpeta-Mandia & Chenga TRD (Previous year)	PMGSY-I (2017-18)	Total 8 nos. of works under this scheme have been allotted, all are ongoing.	
	PMGSY-I (2018-19)	Total 6 No. of works are allotted under this scheme, all are ongoing.	
	PMGSY- III (2020-21)	Total 1 No. of works are allotted under this scheme, which is ongoing.	
	SDRF (2021-22)	Total 2 Nos. of works are allotted under this scheme, which are ongoing.	
	SOPD-G (2018-19)	Total 4 Nos. of works are allotted under this scheme, which are ongoing.	
	SOPD-G (2020-21)	Total 5 Nos. of works are allotted under this scheme, which are ongoing.	
	MLCSNA (SOPD-G) (2018-19)	Total 1 No. of work is allotted under this scheme, which is ongoing.	
	Signature Project (2018-19) (SOPD-G)	Total 1 No. of work is allotted under this scheme, which is ongoing.	

			Signature Project (2019-20)	Total 1 No. of work is allotted under this scheme, which is ongoing.	
			RIDF-XXV of NABARD (2019-20)	Total 1 No. of works is allotted under this scheme, which is ongoing.	
			RIDF-XXVI of NABARD (2020-21)	Total 1 No. of work is allotted under this scheme, which is ongoing.	
			SOPD-FDR (2019-20)	Total 5 No. of works are allotted under this scheme, which are ongoing.	
		PWD- Rangia NH Division	Consultancy services for feasibility study and preparation of detailed Project Report for Barpeta By Pass of NH-427 in the state of Assam	EE, PWD Rangia NH Division informed that for the scheme, payment made at the regional office, MoRT&H, Govt. of India, Chandmari, Guwahati-3. As informed by the concerned authority, payments for LA is going on.	E.E. PWD, Rangia NH Division
			Periodical renewal from km 0.00 to km 29.200 of NH-127A under Rangia NH Division, Rangia in the state of Assam for the year 2021-22	Under Bajali	
		PHE	JJM for the year 2022-23	The EE, PHE, Barpeta informed that 150 nos. works under new schemes of JJM for the year 2022-23 has been sanctioned, out of which 3 nos. of works have been completed, 2 nos. of works have been dropped and 145 nos. of works are going on. 4 nos. of works have been sanctioned under JJM Retrofitting for the year 2022-23 and all are ongoing. 639 nos. of New PWSS are sanctioned out of which 97 nos. are handed over.	E.E, PHE, Div. Barpeta
			JJM for the year 2020-21	The EE, PHE, Barpeta informed that 94 nos. of works have been completed, 397 nos. of works are going on, 2 nos. of schemes under PWSS have been dropped from new schemes out of 493 nos. works sanctioned under JJM for the year 2020-21. 137 nos. of works have been sanctioned under JJM Retrofitting for the year 2020-21, out of which 96 nos. of works are completed and 41 nos. of works are going on.	
		Town & Country Planning	Status report of PMAY-Urban	The Deputy Director, Town & Country Planning, Barpeta informed that- No. of approved beneficiary-7893 1 st Installment received-7701 2 nd Installment received-6154 Final Installment received-3371 Total house completed-5672 Percentage of completion-92.17%	DD, T&C Planning, Barpeta
4	Social Sector	Health (Current Year)	Construction of Buildingless Sub Health Centre at Alopati SC in Barpeta District for FY 2022-23 under PM-ABHIM on Turnkey Basis.	The Joint director, Health Service, Barpeta informed that 1 no. of work has been completed, 8 nos. of works are going on. The deptt. also informed that there is a payment problem going on. The chairman instructed to write a letter to the higher authority to release the fund.	Joint Director, Health Services, Barpeta
		Construction of Buildingless Sub Health Centre at Bamundi SC in Barpeta District for FY 2022-23 under PM-ABHIM on Turnkey Basis. (62%)			
		Construction of Integrated Public Health laboratory at Barpeta District Hospital under PM-ABHIM.			
		Construction of Sub Health Centre at Parakhuchi in Barpeta District from FC-FV Health Grant under NHM, Assam.			
		Establishment of proposed 6 Bedded Ward at various SHCS and PHCS of Assam under ECRP-II, NHM, Assam on Turnkey Basis, Group 10, (5 nos. scheme in Barpeta District).			
		Construction of Buildingless Sub Health Centre at Khudnabari in Barpeta District for FY 2022-23 under PM-ABHIM on Turnkey Basis.			
		Health (Previous Year)	Upgradation of existing Sorbhog CHC to SDCH in Barpeta District under NHM, Assam on Turn Key Basis.		

		Construction of New PHC including residential quarters at Bagodi in Barpeta district under NHM, Assam.		
		Construction of Effluent Treatment Plant as liquid Waste Treatment and Disposal Plant at Barpeta Civil Hospital in Barpeta District under NHM, Assam on Turn Key Basis. (100%)		
5	Animal Husbandry & Veterinary	<ul style="list-style-type: none"> ➤ FMD Round-III (36%) ➤ Brucella Round-III (15.12%) ➤ CSF (100%) 	The District A.H. & Veterinary Officer, Barpeta informed that out of 3 schemes, 1 has been completed and 2 are going on. The Chairman instructed to District A.H. & Veterinary Officer, Barpeta to complete the remaining works.	District Animal Husbandry & Veterinary officer, Barpeta
Economic Development	Soil Conservation	RIDF	1 no of work sanctioned in the current year which is ongoing, as informed by Divisional officer, Soil Conservation Division, Barpeta and the percentage of completion is 75%.	Divisional officer, Soil conservation division, Barpeta
		WDC-PMKSY 2.0	The Divisional officer, Soil Conservation Division, Barpeta informed that there are 17 nos. of works are taken for implementation, out of which 12 nos. of works are completed, 5 nos. of works are ongoing.	
	Fishery	Pradhan Mantri Matshya Sampada Yojana (Previous Year)	The District Fishery Development Officer, Barpeta informed that out of 15 nos. of works, 12 nos. have been completed, 1 is ongoing and 2 nos. are not started.	District Fishery Development officer, Barpeta
		RIDF XXVI (Previous Year)	7 nos. of works are completed and 7 nos. of works are not started out of 14 nos. of works.	
		Pradhan Mantri Matshya Sampada Yojana (Current Year)	Total 9 No. of works under this scheme are allotted out of which 2 nos. have been completed and 7 nos. of works are ongoing.	
		APART (Current Year)	Total 3 No. of works under this scheme are allotted and all are completed but fund yet to be received at ATMA.	
	Handloom Textile & Sericulture	Production of weavers extension service unit	Total sale during the month of December is Rs. 33520.00/-	Asst. Director of Sericulture, Barpeta
		Handloom training centre	5 nos. of Handloom Training Centre is going on for the year 2023-24.	
		Swanirbhar Naari Scheme 2022	Asst. Director, Handloom and Textile, Barpeta informed that 8551 pcs. for (Rs.19,14,851.00) of Gamocha is procured from the indigenous weavers directly. As informed the 1 st phase work is completed .	
		Swanirbhar Naari Scheme 2023 Phase 2	Procurement of fabrics was started from 1 st December, 2023. 2 nd phase work is expected to be completed by 20 February, 2024.	

		Sericulture	Upliftment of Sericulture activities under Aspirational District Project, Barpeta (within NERTPS) under Chakchaka Dev. Block, Sorbhog. Scheme components are- ➤ ½ Acre Kesseru plantation	200 nos. beneficiaries have received 1 st installment of plantation @ Rs. 13,178.00/- each. Next 151 nos. beneficiaries got 2 nd installment of ½ acre Kesseru plantation @ Rs. 5443.20/- each subjected to satisfaction of utilization of 1 st installment. (49 remaining)	
			➤ Construction of Eri rearing houses	200 nos. beneficiaries have received 1 st installment of E/R/Hs @ Rs.24,000.00/- each. Next 2 nd installment of ERHs @ Rs. 50,000/- each are released to 197 nos. beneficiaries subjected to satisfaction of utilization of 1 st installment. Again 3 rd installment for ERHs released @ Rs. 16000/- each to 32 nos. of beneficiary subjected to satisfaction of utilization of 2 nd installment.	
			➤ Adopted seed rarer	Funds have been utilized. (completed)	
			➤ Upgradation training programme, training and exposure visit	Fund received for 128 nos. beneficiaries against 248 nos. and training for 128 nos. have been completed.	
		DI & CC	PMEGP (2021-22)	The GM, DI&CC, Barpeta informed the house that 3 schemes are being implemented and all the schemes are implemented by the DICC, KVIB and KVIC. 2 out of 3 schemes have been completed and the progress of 1 ongoing scheme is 69.41%.	GM, DI & CC, Barpeta
			PMEGP (2022-23)		
			PMEGP (2023-24)		
6	Reforms, Governance Facilitation & Regulation	Environment & Forest	SOPD-SF(G) E.E (M & A Garden) (completed) APFBC (completed)	The DFO, Barpeta informed that 3 nos. of schemes are taken for implementation. Advance works are done in 2 of the schemes but no fund has been received for creation & maintenance till date. The deptt. also informed about the issue with APDCL.	DFO, Barpeta
		Excise	Excise revenue figures	The Superintendent of Excise, Barpeta informed that for the month of December, 2023 ad-valorem levy stands at Rs. 3,77,08,741.79 along with VAT at Rs.2,00,02,224.00. Total ad-valorem levy from April to December/2023 is Rs. 26,11,40,043.41. and total VAT collection from April to December is Rs.14,32,34,996.00.	Superintendent of Excise, Barpeta
7	Finance Planning	Tax	Barpeta	The Superintendent of Taxes, Barpeta unit informed that following amounts are collected for the month of December- ➤ Total amount collected during the month of December- 8,10,39,140/- ➤ Amount collected including L.O.C upto the end of the previous month-44,32,18,892/- ➤ Progressive collection up to the end of the month- 52,42,58,032, /-	Superintendent of Taxes, Barpeta/Asstt. Commissioner of Taxes, Barpeta Road
			Barpeta Road	The Assistant. Commissioner of Taxes, Barpeta Road unit informed that following amounts are collected for the month of December - ➤ Total amount collected during the month of December - 2,16,10,567/- ➤ Amount collected including L.O.C upto the end of the previous month-16,14,95,792/- ➤ Progressive collection up to the end of the month- 18,31,06,359/-	

The meeting ended with a vote of thanks from the chair.

Category-B : Theme Specific

Sl. No.	Theme	Resolutions
1	Vikshit Bharat Sankalp Yatra	The Chair discussed in the DDC meeting regarding this campaign i.e. Vikshit Bharat Sankalp Yatra . In this regard, the chair advised all the HoDs to create awareness and take active part to fulfill the objectives of this campaign.
2	DDC Meeting	1) The Chair directed all the departments to submit the physical and financial progress of various schemes as per the new format & Annexure- A to D by 20 th of every month. 2) The soft copies of the presentation of all the department must be mailed to planning.development.barpeta@gmail.com by the 20 th of every month.
3	Aspirational District Programme	The Chairman instructed the concerned HODs to upload the upto-date datas of Aspirational District Programme as per indicators in time.

The meeting ended with a vote of thanks from the chairman.


Dist. Development Commissioner
Barpeta

Memo.NO.-- BDD-483/2019/DDC/ 222-231 -(A)

Dated- 02/02/2024

Copy to:

1. The Staff Officer to the Chief Secretary to the Govt. of Assam, Dispur, Guwahati-6 for kind appraisal to the Chief Secretary.
2. The PS to the Addl. Chief Secretary to the Govt. of Assam, T & D Department Dispur, Guwahati-6 for kind appraisal to the Addl. Chief Secretary.
3. The Director, M & E Division, T & D Department, Assam, Dispur, Guwahati-6 for kind information.
4. The Director, DCP Division. Department, Assam, Dispur, Guwahati-6 (Annexure-A enclosed) for kind information.
5. The DIO, NIC, Barpeta. He is requested to upload the minutes in the District Website.
6. The All concerned members of DDC meeting for information and necessary action.
7. PA to DC, Barpeta for kind appraisal to the District Commissioner, Barpeta.


Dist. Development Commissioner
Barpeta

11.	PWD (R), BHAW ANIPUR, SORBH OG-PAKAB ETBARI	-	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
12.	PWD, RANGI ANH DIV.	Consultancy services for feasibility study and preparation of detailed project report for Barpeta By pass of NH 427 in Assam	Payment made at the Regional Office, MoRT&H, Govt. of India, Chandmari, Guwahati-3																	
13.	PHE	-	-	-	-	-	-	-	2847.74 (Lakhs)	320.29 (Lakhs)	2847.74 (Lakhs)	320.29 (Lakhs)	-	2847.74 (Lakhs)	320.29 (Lakhs)	-	-	-	-	-
14.	T & CP	-	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
15.	Animal Husbandry & Vety.	Rural backyard sheep & goat dev, scheme Phase II	DMU BRTO 033 NAD CP	CSS	-	-	-	-	627000/-	-	-	-	-	-	-	NIL	-	627000/-	-	-
		Awareness workshop & introductory training to marginal farmers & youth of rural on feed & fodder dev.		CSS	-	-	-	-	151515/-	-	151515/-	-	151515/-	151082/- (99.71%)	-	NIL	-	151082/-	-	-

		FMD & Brucella vaccination		CSS	-	-	-	-	337887/-	-	337887/-	-	337887/-	337877/- (100%)	-	-	-	337877/-	-	-
		Classical Swine fever vaccination		CSS	-	-	-	-	22625/-	-	22625/-	-	22625/-	22623/- (100%)	-	-	-	22623/-	-	-
		Rural backyard sheep & goat dev. Scheme Phase II (Only for Bajali Dist.)		CSS	-	-	-	-	627000/-	-	627000/-	-	627000/-	620819/- (99.01%)	-	-	-	627000/-	-	-
		Hand Driven Chaff Cutter		CSS	-	-	-	-	291742/-	-	291742/-	-	291742/-	NIL	0	291742/-	-	291742/-	-	-
16.	Soil Conservation	WDC-PMKSY 2.0	AS-83	CS & SS	73.1016	8.1224	-	-	-	-	109.2276	12.1364	202.588	186.556	6.663	21.55	-	-	193.219	-
		RIDF	-		65.664038	3.456002	-	-	-	-	-	-	69.12004	65.664038	3.456002	-	-	-	-	-
		SOPD-GA	-	SS	-	7.70	-	-	-	-	-	-	7.70	-	-	-	-	-	-	-
17.	Fishery	PMMSY	AS178	CSS	-	-	-	-	111.9276	13.4364	106.0295	11.78105	NIL	75.8609	10.42232	NIL	NIL	NIL	NIL	-
18.	Handloom & Textile Dept.	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
19.	Sericulture	Upliftment of sericulture activities in aspirational district project in Assam, Barpeta	NIL	CSS	MOT Share	Beneficiary share	Rs. 2,37,40,175	-	-	-	-	-	23740175	20077198.2 (84.57%)	-	2,37,40,175	19065198.2	Rs. 4674976.8	-	-
20.	DI & CC	NIL	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	No GOI scheme/GoA scheme

																				is implemented by DICC where fund is allotted to DICC for implementation	
21.	Env & Forest	APFBC		State						14,00,000		14,00,000	-	-	1399960 (100%)	NIL	NO	NIL	14,00,000		
		CAMPA		State					1,05,05,496		1,05,05,496		76,41,568		28,63,928 (27%)	NIL	NO	NIL	1,05,05,496		
22.	DTO	There is no scheme available in respect of District Transport Office, Barpeta																			
23.	District Library	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	No funds received	
24.	Legal Metrology	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
25.	District Employment Exchange	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
26.	Education	Boys Toilet		CSS	54.00 L	6.00 L	54.00 L	0	0	6.0 L	0	6	60.00 L	54.00 L	6.00 L	0	0	0	0		
		Girls Toilet		CSS	56.70 L	6.30 L	56.70 L	0	0	6.3 L	0	6.3	63.0 L	56.70 L	6.30 L	0	0	0	0		
		ACR		CSS	214.2 L	0	214.2 L	0	0	0	91.8 L	0	91.8 L	214.2 L	91.8 L	0	0	0	0		
		DYS Boys Toilet		CSS	21.645 L	2.405 L	21.645 L	2.405 L	0	0	0	0	0	24.05 L	21.645 L	2.405 L	0	0	0	0	
		DYS Girls Toilet		CSS	19.305 L	2.145 L	19.305 L	2.145 L	0	0	0	0	0	21.45 L	19.305 L	2.145 L	0	0	0	0	
		RAMP		CSS	18.36 L	2.04 L	18.36 L	2.04 L	0	0	0	0	0	20.40 L	18.36 L	2.04 L	0	0	0	0	
27.	A.H. & Vety (Dairy Dev.)	APART (Dairy Dev.)		EAP																Records of fund is maintained with ATMA	

Annexure-B

B. Schemes for which no funds are received by the District/ Council:(please visit <https://www.indiabudget.gov.in.index.php> and concerned ministry/Department website to know the list of Central schemes of current and previous)

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1.	Sports & Youth Welfare	MMS-CMSGUY	Development of playfield	16 Nos playfield under this scheme
		KhelMaharan, 2023-24	-	107 nos. GP & MB & 6 nos. LAC of Barpeta District
2.	PWD, Rangia NH Division	Consultancy services for feasibility study and preparation of detailed project report for Barpeta By Pass of NH-427 in the state of Assam	Payment made at the regional office, MoRT&H, Govt. of India, Chandmari, Guwahati-3	
3.	Soil Conservation	Development of Pond at Radhakuchi	Fund not received yet	
		Brick Canal at Panichila		
		Brick Canal at Kharuapara		
		Brick Canal at Jabrikuchi		
		Brick Canal at Banbaria		
		Development of Pond at Bhella		
		Development of Pond at Damaljar		
		Development of Pond at Dakreswar		
		Farm pond at Sila		
		Agri Bund at Guma		
		Brick Canal at Barbaradi		
		Development of Pond at Barbaradi		
		Agri Bund at Borghol		
	Drainage Channel (Brick Channel) during 2021-22 at Chengelia under SOPD-G			
4.	Handloom Textile and Sericulture department (HTS)	Skill upgradation training programme in Pre Cocoon sector for 120 nos selected beneficiaries		Against 240 nos beneficiaries, training programme is completed only for 128 nos beneficiaries as fund has been provided for 128 nos beneficiaries for the year 2022-23

5.	Environment & Forest	SOPD-SF (G)		
		5 Ha. Block plantation at Baghbar Hill	No Creation & Maintenance after the advance work done in the year 2019-20	
		Creation of 8 nos. of people nursery (Beneficiary)	50% of fund received during the year 2022-23 & advance works to be done. Rest of fund yet to be received for creation etc. works.	
		E.E (M & A Garden)		
		5 th year maint. Of 1.3 Ha M&A garden at B.H. College, Howly	After adv. Work done in the year 2019-20, no fund received for creation & maintn. till date	
6.	Education	ACR (160 Nos)		
		Major Repair (19 Nos)		
7.	P & RD	15th F.C.		Govt. will release the fund part by part. For F/Y 2023-24 for Tied & Untied Grant fund yet to receive.

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments of Current Year

Annexure-C

Sl.No	Admin Dept.	Name of Scheme	Number of works sanctioned in the current Year	Progress of Current year works/ Services- Categories number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-24%	Not started	
1.	Irrigation (Sarukhetri-ChengaDivn.)	Construction of Solar power MDTW schemes (3 points) at Nasatra, Barghopa and Lachima under Sarukhetri LAC under Ridf-XXIX for the year 2023-24	1	-	-	-	-	1	-	Work in Progress. Boring already completed at Nasatra & Borghopa point. Boring will be started soon at Lachima point.
2.	Irrigation (Barpeta-BaghbarDivn.)		NIL	NIL	NIL	NIL	NIL	NIL	NIL	
3.	Irrigation (Sorbhog-JaniaDivn.)		NIL	NIL	NIL	NIL	NIL	NIL	NIL	
4.	PWD(Building)		3	1	-	-	1	1	-	
5.	PWD(Roads)-Bhawanipur, Sorbhog-Pakabebari TRD	MUKHYA MANTRIR PATH NABIKARAN AACHONI (MMPNA) (2023-24)	-	-	-	-	-	-	-	
6.	PWD(Roads)-Barpeta, Mandia-Chenga TRD		89	15	6	13	31	18	6	
7.	Animal Husbandry and Veterinary		3	1	-	-	1	1	-	
8.	Soil Conservation		18	12	1	1	-	4	-	

9.	Agriculture		11	7	-	2	1	1	-	
10.	Fishery	PradhanMantriMatshyaSam padaYojana	9	4	1	4	-	-	-	
		APART	3	-	-	3	-	-	-	
11.	Sericulture		-	-	-	-	-	-	-	
12.	Water Resource		1	-	-	-	1	-	-	
13.	APDCL		-	-	-	-	-	-	-	
14.	P & RD		112	1	10	34	11	9	47	
15.	Environment & Forest		7	2	2	2	1	-	-	
16.	PHE (BarpetaDiv)		154	3	14	69	57	9	-	
17.	Education	Girls Toilet	21	21	0	0	0	0	0	2no of schemes have been dropped
		Boys Toilet	20	20	0	0	0	0	0	
		Ramp	51	51	0	0	0	0	0	
		Dys Boys Toilet	37	37	0	0	0	0	0	
		Dys Girls Toilet	33	33	0	0	0	0	0	

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments of Previous Year

Sl.No	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of the previous Financial Year	Number of years delayed for completion – as on the last date of last Financial Year- Categories works based on the delay in completion					Progress of Pending Works of Previous years pending as on the last date of last Financial Year – Categorise works based on the stage of physical progress						Remarks
				Less than 1 year	>=1 to 3 Yrs	>=3 to 5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-24%	Not started	
1.	Irrigation (Saruketri-ChengaDivisin)		3	3	-	-	-	3	3	-	-	-	-	-	
2.	Irrigation Barpeta-Baghbar Division		3	3	-	-	-	3	1	-	2	-	-	-	
3.	Irrigation (Sorbhog-Jania Division)		3	3	-	-	-	3	1	-	1	1	-	-	
4.	PWD(Building)		33	2	15	9	7	30	20	10	-	5	-	-	
5.	PWD(Roads)-Bhawanipur,Sorbhog-Pakabetbari TRD		-	-	-	-	-	-	-	-	-	-	-	-	
6.	PWD(Roads)- Barpeta, Mandia-Chenga TRD		35	7	-	20	8	35	-	20	11	3	1	-	
7.	Animal Husbandry and Veterinary		4	-	4	-	-	4	4	-	-	-	-	-	
8.	Soil Conservation		1	-	1	-	-	-	-	-	-	1	-	-	
9.	Agriculture		-	-	-	-	-	-	-	-	-	-	-	-	
10.	Fishery	Pradhan Mantri Matshya Sampada Yojana	15	1	14	-	-	15	12	1	-	-	-	2	
		RIDF XXVI	14	-	14	-	-	14	7	-	-	-	-	7	
11.	Sericulture		2	-	2	-	-	2	-	-	-	-	2	-	
12.	Water Resource		8	2	4	2	-	8	3	4	-	1	-	-	
13.	APDCL		4	-	4	-	-	-	-	1	1	1	1	-	

14.	P & RD		171	73	87	11	-	171	-	-	-	YES	-	-	
15.	PWD , Bhawanipur, Patacharkuchi&Sarukhetri TRD		11	-	-	-	-	11	1	-	1	1	3	5	
16.	Environment & Forest		2	-	-	2	-	2	-	-	-	-	-	2	
17.	PHE (Barpeta Div.)		630	397	41	-	-	630	190	159	193	62	24	-	2 Nos PWSS have been dropped
18.	PWRD Barpeta, Baghbar&Chenga TRD		43	7	3	20	13	43	28	9	5	1	0	-	
19.	Education	Boys Toilet	74					74							
		Girls Toilet	62					62							
		Major Repair	6					6							
		ACR	36	36						36					
		Dys Boys Toilet	99						99						
		Dys Girls Toilet	122						122						
		Ramp	19						19						