



GOVERNMENT OF ASSAM

OFFICE OF THE DISTRICT COMMISSIONER:.....:BARPETA

Address:

Ward No-5, P.O- Barpeta, P.S- Barpeta

Pin -781301

Contact details:

Ph No-03665-252129

Email: dc-barpeta@nic.in

DDC Minutes of Meeting

Subject	Minutes of the District Development Committee Meeting for the month of October,2023
Date & Time	30/10/2023 at 11.00 A.M.
Venue	Conference Hall of District Commissioner's Office, Barpeta
Participants	Annexure-1.1

The meeting was chaired by Shri Aayush Garg, IAS, District Commissioner, Barpeta
The decisions of the meeting are as follows:-

Category-A: Department Specific

Sl. No	Sector	Administrative Department	Schemes/Project/ Programme	Decision/Action to be taken	Agency responsible & Timeline
1	Social Sector	Women & Child development	Model AWC	As informed by the concerned department, works have been started in 44 AWCs. The department also mentioned that 4 sites are in waterlogged condition, 5 sites are land locked and earth filling is to be done in one of the site. 9 centers are proposed for site change and looking for alternative sites. 8 nos. proposal for site change have been received. The concerned department also informed that 2 nos. proposals have been submitted for alternative sites. The Chairman instructed to District Social Welfare officer, Barpeta to start the works for remaining Model AWCs and complete the same by this month.	(Women & Child Development & Concerned Circle Officers)
		Food, Civil supplies and Consumer affairs	Ration Card	The Chairman reviewed the progress of ration card issues. The concerned department informed that the manual writing on ration card will be started and approx. data entry of Ration Card is 1,13,000/-. The Chairman directed to the concerned department to complete the data entry process by 10 th of Nov, 2023 and submit the report.	To be done immediately. (Food, Civil supplies and Consumer affairs)
		Sports	MMS-CMSGUY	The District Sports Officer informed that "Khel Maharan" programme will be started from 1 st of Nov,2023 according to standard SOP. Regarding the schemes, the Chairman instructed to complete the ongoing schemes immediately.	To be done immediately. (DSO, Barpeta)
2	Economic Development	Agriculture	Discussed about the various schemes/Programme.	The District Agriculture Officer, Barpeta informed the house that the process of e-KYC has been started and almost 7000 e-KYC is pending till date. The Chairman instructed the District Agriculture Officer, Barpeta to complete 3252/- nos. e-KYC process which is pending for Aadhar authentication by next 15 days and submit the report. Regarding reason for not matching mobile No. with Aadhar, the Chairman conveyed a separate meeting with Addl. District Commissioner, Barpeta and department concerned after District Development Committee meeting. The Chairman also instructed the concerned department to prepare a village wise list for Aadhar authentication centre and submit the	Take necessary action accordingly. (DAO)

			same immediately.	
P&RD		Teenage Pregnancy	The concerned authority informed that the Child Marriage Cases are 19 nos. and Teenage pregnancy cases are 98 nos.(including Mandia Dev. Block) w.e.f. 16/9/2023 to 25/10/2023. The Chairman instructed the concerned department to observe and follow the cases minutely.	To be done immediately (P & RD& BDOs concerned)
		Amrit Sarovar	Out of 80 nos. of Amrit Sarovars, overall 30 nos. have been completed. The Chairman instructed all the BDOs to complete at least 50% i.e. 40 nos. within November, 2023. Completed data block wise:- 1. Barpeta-4 no. 2. Chenga-3 nos. 3. Pakabetbari-3 nos. 4. Rupshi-2 nos. 5. Mandia-5 nos. 6. Chakchaka-1 no. 7. Gabardhana-3 nos. 8. Gumafulbari-3 nos. 9. Sarukhetri-6 nos. <hr/> Total= 30 nos.	By November. (P & RD& BDOs concerned)
		ASRLM	The DPM, ASRLM informed the house that total No. of SHGs received RF is 6123, total No. of SHGs received KAMS is 5853, total No. of SHGs received CIF is 6988. Out of the total target, 3891 loan processing has been completed. The Chairman directed to complete a total cumulative of around 4,500 nos. by Nov/2023 and submit report.	To be done immediately. (DPM, ASRLM)
		PMAY-G	The Chairman instructed to complete around 2700 nos. of PMAY-G houses. <u>Block wise target as follows:-</u> <u>TargetAchievement</u> 1. Chenga-500- 265 2. Pakabetbari- 400- 390 3. Chakchaka- 350- 300 4. Mandia- 400- 201 5. Gobardhana-200- 169 6. Barpeta- 350- 333 7. Sarukhetri- 300- 185 8. Gomafulbari-200- 102 <hr/> Total=2700- 1945	By November, 2023. (P & RD & BDOs concerned)
		ODF Plus	The Chairman instructed to transform all the aspiring villages to model villages (Model village-10 nos. Painting 50 nos. Geo-tagging-80 nos.) FHTC to be done is 10,000 nos. by today and next month target is 27,000 nos.	Take necessary action accordingly. (P&RD and BDOs concerned)
		Awaas Plus	Out of the total target of 6179, 4696 has been completed. The chairman asked to submit the final pendency list with detailed reasons and directed to complete other remaining works and submit the report immediately.	By November. (P&RD and BDOs concerned)
	DRDA	PMAY-G	The project director, DRDA, Barpeta informed that total 108661 nos. have been completed out of sanctioned 113815 nos. and total percentage of completion is 95%	Take necessary action immediately. (Project Director, DRDA)
		Awaas plus	The project director, DRDA, Barpeta informed that 4803 nos. have been completed out of sanctioned 7665 nos. and percentage of completion is 63%	

		MGNREGA	As informed by the Project Director, DRDA, Barpeta, under MGNREGA, total no. of active job cards are 195795 , no. of families completed 100 days are 195 , total financial expenditure for all the blocks combined is 8447.34 lakh, total 40706 nos. of assets are created(ongoing), total PMAY-G work is 30752 and nos. of NREGA work is 2530 . The Chairman instructed to complete all ongoing schemes by Nov/2023 and submit report before next DDC meeting. The Chairman also instructed the Chief Executive Officer, Zilla Parishad, Barpeta to prepare a block wise list regarding space which can be used for community scheme and submit the report immediately.	
Infrastructure	Water Resource	Reconstruction of public cut on embankment at Gagalmari including improvement of R/B embankment along river Morachoukhowa from Ch.0.00Km to 5.60Km along with A/E measures at different reaches under SOPD(FDR) for 2019-20.	The concerned authority informed the house that there are 7(Seven) nos. of schemes for implementation but the works have not started till date. The Chairman instructed the E.E., water resources, Division, Barpeta to start the works of the projects by November.	By November. E.E, Water Resource
		Protection of Sonkuchi and Rangapani area from the erosion of river Morachoukhowa B/B.		
		Immediate measures to B/dyke from Bahari to Baghbar for recoument of breach like damages at different reaches in between Ch. 41100m to 52200m including pro- siltation measures under SDRF for the year 2021-22		
		Immediate measures for flood damage repairing of breach like damaged section in between ch. 3900m to 4400m, ch. 4610m to 4800m and ch. 5800m to 6780m of M/E along L/B embankment of river Morachoukhowa including pro- siltation measures under SDRF for 2021-22.		
		Restoration of Harijan channel at both bank Guide Bunds including breach closing at L/B Guide bund. (2022-23)		
		Protection of Bortari and its adjoining area from the erosion of river Manas.		
		Construction & upgrading of river works along the Beki river for reducing flood and river erosion risks. (Package-1). (2022-23)		
	APDCL	Shifting and construction of new line, Voltage and service issue.	The chairman informed that there is a voltage issue in Barpeta model Hospital which needs to be resolved immediately and also instructed to do a joint verification in Tarakandi and Kadamtala RPHC regarding service issue of microgrid and submit the report signed by AGM. In a query by the Chairman regarding progress of Kalgachia Civil Hospital, the concerned authority informed that the Civil works have been completed. Regarding Voltage issue the Chairman instructed the E.E.PWD(Building Division, Barpeta) to write a letter to the AGM, APDCL, Barpeta for voltage issue at Kalgachia Civil Hospital and survey jointly by PWD-Electrical, PWD-Building, PHE and APDCL and submit report before next DDC meeting.	Take necessary action immediately. (AGM, APDCL)
	Sarukhetri – Chenga Division (Irrigation)	Flood damage repair to Sarthebari DTWIS (Polla point) under SOPD-FDR for the year 2022-23.	EE, Sarukhetri-Chenga Division (Irrigation) informed that 3 Nos. of scheme are taken for implementation out of which one scheme is	EE, Sarukhetri-Chenga Division (Irrigation)

	Flood damage repair to Sarthebari DTWIS (Gomura point) under SOPD-FDR for the year 2022-23.	ongoing, 2 Nos. of schemes are not yet started due to standing crop. The concerned authority also informed that 75% of works have been completed by Nov/2023. The Chairman instructed to complete the all schemes immediately.	
	Flood damage repair of brick lined main canal of Gumir pathar DTWIS (point No 2) under SOPD-FDR for the year 2022-23.		
Barpeta-Baghbar Division (Irrigation)	Installation of Solar & Electrically operated hybrid tube well scheme (3 points) at Barpeta LAC under SOPD-G for the year 2022-23 (Physical Progress 12%)	EE, Barpeta- Baghbar Division (Irrigation) informed that 3 nos. of schemes have been completed, 2 nos. of schemes are going on, 1 no. of scheme is not yet started out of 6nos. of schemes. The Chairman instructed the E.E Barpeta-Baghbar Division to take necessary action to complete the remaining 3 nos. of schemes.	By November, 2023. EE, Barpeta-Baghbar Division (Irrigation)
	Installation of Solar & Electrically operated hybrid tube well scheme (3 points) at Barpeta LAC under SOPD-G for the year 2022-23 (Physical Progress 60%)		
	Nagarjhar solar powered MDTWS under RIDF-XXVIII (NABARD) for the year 2022-23 (Physical Progress 0%)		
	Installation of Tube Well scheme under PMKSY-HKKP- Access to Ground Water under 43-Barpeta LAC(Physical Progress 100%)		
	Installation of Tube Well Scheme under PMKSY-HKKP-Access to Ground Water under 45-Baghbar LAC(Physical Progress 100%)		
	Guthuri Solar Powered MDTW under RIDF-XXVI(NABARD), 2020-21 (Physical Progress 100%)		
Sorbhog-Jania Division (Irrigation)	Installation of Solar & Electrically operated hybrid tube well scheme (3 points) at Sorbhog LAC under SOPD-G for the year 2022-23 (Physical Progress 100%)	EE, Sorbhog- JaniaDivision (Irrigation) informed that 1 no. of scheme has been completed, 2 nos. of schemes are going on out of 3nos. of schemes. The Chairman instructed the E.E, Sorbhog-Jania Division to take necessary action to complete the projects.	EE, Sorbhog-Jania Division (Irrigation)
	Nichuka MDTW (3 points) irrigation scheme under RIDF XXVIII (NABARD) for the year 2022-23 (Physical Progress 0%)		
	Gellepara MDTW (3 points) irrigation scheme under RIDF XXVIII (NABARD) for the year 2022-23 (Physical Progress 0%)		
PWD (Building) Division (Current Year)	Modification of district library, Barpeta	EE, PWD(Building), Barpeta division informed that there are 36 Nos. of works are taken for implementation, out of which 17 Nos. of works are completed and 19 Nos. of works are ongoing. The Chairman instructed to complete the one stop centre and other remaining works immediately. Regarding shifting and construction of new line of APDCL, voltage and service issues at Mandia and Moinbari, the Chairman instructed the PWD(B), APDCL, Health and PWD (R) to convey a separate meeting and to sort out the necessary arrangement. The Chairman also instructed to Addl. District Commissioner (Social Welfare),Barpeta to inspect the matter &	EE, PWD(Building)
PWD (Building) Division (Previous Year)	Establishment of Model Degree College in Assam under RUSA 2.0 (in Barpeta District) at Baghbar.		
	Construction of Model School at different district under RMSA, Assam at village Gamariguri under Gobardhana Block in Barpeta district, Assam (Group No. 5)		
	Construction of Boys Hostel at I.T.I. Barpeta (new site at Mandia Anchalik College campus) under M.S.D.P. in Barpeta District under Nalbari Building Division (Work Withdrawn)		
	Construction of 09 (Nine) nos of new Model Woman College in the State of Assam. (Sonai, Karimganj, Hailakandi, Chenga, Batadraba, Jaleswar, Mangaldoi, Golakganj and Bilasipara) at Chenga, Barpeta.		
Construction of two nos Classroom (27'x20') at BTC, Chenga under the Directorate of SCERT, Assam			

		Up gradation of Government Polytechnic Institute and ITI in Assam as Centre of Excellence (Construction of workshop and Tech- Lab at 61 nos. Of ITI/ Polytechnics of Assam) (Package No. ITI-Poly/2022/16)(Govt. Industrial Training Institute, Barpeta and Barpeta Polytechnic)	submit report before next DDC meeting.	
		Construction of Staff quarter Grade IV RCC Building (Vertical Extension First Floor, Second Floor & Third Floor) at FAAMC, Barpeta under TNEIF Package No. TNEIF-FAAMCH-3		
		Construction of 100 bedded Maternity & Child Health (MCH) wing at Fakhruddin Ali Ahmed Medical College and Hospital, Barpeta		
		Construction of RCC (G+2 provision) Yoga, Faculty Recreation and staff Gymnasium centre at FAAMCH, Barpeta (Considering ground floor only) under TNEIF (Phase-I)		
		Construction of Block Office Building at Pakabbari Development Block, Barpeta under SOPD for the year 2019-2020.		
		Earth work and Site Development work for District Museum at Barpeta.		
		Construction of Multi Utility Building at Sorbhog, Sorbhog LAC under Barpeta District under Signature Project for the year 2018-19, Package No. - SP-21.		
		Construction of Sports complex at Kalgachia, Jania LAC under Barpeta District under Signature Project for the year 2018-19.Package No. SP - 60.		
		Construction of Chain of Hostel for working Men and women at Baghbar LAC in Barpeta District under Signature project.		
		Construction of Rural Agricultural Centre with Modern Market & Training facility at Sarukhetri LAC in Barpeta District under Signature Project for the year 2018-19. SP 62		
		Construction of Mini Stadium at Ram Rai, 43. No.Barpeta LAC, Assam		
		Construction of Proposed R.C.C. 3 storied Building for Grade-1, Judicial Officer's quarter (2 Units of each floor) with deep tub well, sanitary supply works including electrification works, A.C. etc. at Krishnanagar, Barpeta		
		Construction. Of Chandri Baruah Stadium at Howly Town Barpeta District, Assam.		
		Proposed estimate of Town Hall at Sorbhog under 5 th State Finance Commission.		

PWD-Sorbhog-Jania TRD (Current Year)	Mukhya Mantrir Path Nabikaran Aachani (MMPNA)	The EE, PWD, Sorbhog- Jania TRD informed that total 10 Nos. of works are allotted, out of which 9 Nos. of works are ongoing and 1 Nos. of works are not started yet.	EE,PWD-Sorbhog-Jania TRD
	Mukhya Mantrir Paki Path Nirman Aachani (MMPNA)	Total 15 Nos. of works are allotted, out of which 10 Nos. of works are ongoing and 5 Nos. of works are not started yet.	
	Mukhya Mantrir Unnoto Paki Path Nirman Aachani (MMPNA)	Total 2 Nos. of works are allotted, which are ongoing.	
	Mukhya Mantrir Mothauri Pokikaran Aachani	Total 2 Nos. of works are allotted, out of which 1 no is ongoing, 1 no. of scheme is closed.	
PWD-Sorbhog-Jania TRD (Previous Year)	PMGSY- III (2020-21)	Total 2 No. of works under this scheme are allotted, out of which 1 nos. of work is completed and 1 no of work is ongoing.	
	PMGSY- III (2022-23)	Total 1 No. of work is allotted under this scheme, which is ongoing.	
	RIDF-XXVII	Total 7 No. of works are allotted under this scheme, which are ongoing.	
	CRIF (2020-21)	Total 2 Nos. of works are allotted under this scheme, which are ongoing.	
	NLCPR	Total 1 No. of work is allotted under this scheme, which is ongoing.	
	SOPD-G (2020-21)	Total 2 No. of works are allotted under this scheme, which are ongoing.	
PWD-Barpeta-Baghbar&Chenga TRD (Current year)	Mukhya Mantrir Path Nabikaran Aachani (MMPNA)	Total 6 Nos. of works are allotted under this scheme, which are ongoing.	PWD-Barpeta-Baghbar&Chenga TRD
	Mukhya Mantrir Paki Path Nirman Aachani (MMPNA)	Total 40 Nos. of works are allotted under this scheme, out of which 30 Nos. of works are ongoing and 10 Nos. of works are not started yet.	
	Mukhya Mantrir Unnoto Path Pakikaran Aachani (MMPNA)	Total 8 Nos. of works are allotted under this scheme, which are ongoing.	
	PMGSY-III	Total 2 Nos. of works are allotted under this scheme, which are not started yet. 1 no. of scheme is re-allotted.	
PWD-Barpeta-Baghbar&Chenga TRD (Previous year)	Mukhya Mantrir Mathauri Pakikaran Aachani	Total 1 No. of work is allotted under this scheme, which is ongoing.	
	PMGSY-I (2017-18)	Total 10 nos. of works under this scheme have been completed, 3 nos. of works are ongoing out of 13 nos. of works.	
	PMGSY-I (2018-19)	Total 6 No. of works are allotted under this scheme, 5 of which are completed and 1 work is ongoing.	
	PMGSY- III (2020-21)	Total 2 No. of works are allotted under this scheme, 1 no. of scheme has been completed and 1 no. of scheme is going on.	
	SDRF (2021-22)	Total 2 No. of works are allotted under this scheme, 1 no. of scheme is completed and 1 no. of scheme is going on out of 2 nos. of schemes.	
	SOPD-G (2018-19)	Total 4 nos. of works under this scheme have been allotted, all are ongoing.	
	SOPD-G (2020-21)	Total 5 No. of works are allotted under this scheme, all are ongoing.	
	MLCSNA (SOPD-G) (2018-19)	Total 1 No. of work is allotted under this scheme, which is completed	
	Signature Project 2018-19 (SOPD-G)	Total 1 No. of work is allotted under this scheme, which is ongoing.	
	Signature Project (2019-20)	Total 1 No. of work is allotted under this scheme, which is ongoing.	
	RIDF-XXV of NABARD (2019-20)	Total 3 Nos. of works are allotted under this scheme, 1 nos. of work has been completed, 2 no. of works are going on out of 3 nos. of schemes.	
RIDF-XXVI of NABARD (2020-21)	Total 1 No. of work is allotted under this scheme, which is ongoing.		
SOPD-FDR (2019-20)	Total 4 No. of works are allotted under this scheme, which are ongoing.		
PWD-	PMGSY III (2022-23)	Total 1 Nos. of work is allotted under this	PWD-Bhawanipur-

		Bhawanipur-Patacharkuchi and Sarukhetri TRD (Previous Year)	PMGSY III (2020-21)	scheme, which is ongoing approx. 50%. Total 2 Nos. of works are allotted under this scheme, which are ongoing approx. 90%.	Patacharkuchi TRD
			PMGSY-Left Out (2018-19)	Total 2 Nos. of works are allotted under this scheme, which are ongoing approx. 65%	
			RIDF XXVIII of NABARD (2022-23)	Total 1 No. of scheme is allotted, which is ongoing approx. 90 %.	
			Mukhya Mantrir Path Nabikaran Aachoni (2022-23)	Total 4 Nos. of works are allotted under this scheme, out of which 1 work is going on (25%), 3 nos. of works are not started yet out of 4 nos. of schemes.	
			Mukhya Mantrir Paki Path Nirman Aachoni (2022-23)	Total 15 Nos. of works are allotted, out of which 3 Nos. of works are ongoing (18%) and 12 Nos. of works are not started yet.	
			Mukhya Mantrir Unnoto -Paki Path Nirman Aachoni (2022-23)	Total 2 Nos. of works are allotted under this scheme, both are ongoing.	
		PWD- Rangia NH Division	Consultancy services for feasibility study and preparation of detailed Project Report for Barpeta By Pass of NH-427 in the state of Assam	EE, PWD Rangia NH Division informed that for the two schemes, payment made at the regional office, MoRT&H, Govt. of India, Chandmari, Guwahati-3. The Chairman instructed to complete the schemes accordingly.	E.E. PWD, Rangia NH Division
			Periodical renewal from km 0.00 to km 29.200 of NH-127A under Rangia NH Division, Rangia in the state of Assam for the year 2021-22		
		PHE	JJM for the year 2022-23	The EE, PHE, Barpeta informed that 150 nos. works under new schemes under JJM for the year 2022-23 has been sanctioned out of which 5 nos. of works are not started, 3 nos. of works have been dropped and 142 nos. of schemes are going on. 4 nos. of schemes have been sanctioned under JJM Retrofitting for the year 2022-23 and out of which all are ongoing.	E.E, PHE, Div. Barpeta
			JJM for the year 2020-21		
		Town & Country Planning	Status report of PMAY-HFA	The Deputy Director Town & Country Planning, Barpeta informed that- Target after curtailment-7893 1 st Installment received-7143 2 nd Installment received-5469 Final Installment received-3353 Total house completed-5288 Percentage of completion-96.69%. The Chairman instructed to Barpeta Dev. Authority to complete 220 nos. by this month.	DD, T&C Planning, Barpeta
4	Social Sector	Health (Current Year)	Construction of Effluent Treatment Plant as liquid Waste Treatment and Disposal Plant at Barpeta Civil Hospital in Barpeta District under NHM, Assam on Turn Key Basis.	The Joint director, Health Service, Barpeta informed that 1 no. of scheme has been completed, 7 nos. of schemes are going on, 1 no. of scheme is in low laying area out of 9 nos. of schemes. The Chairman instructed to complete the remaining works immediately.	Joint Director, Health Services, Barpeta
			Construction of Buildingless Sub Health Centre at Alopatei SC in Barpeta District for FY 2022-23 under PM-ABHIM on Turnkey Basis.		
			Construction of Buildingless Sub Health Centre at Bamundi SC in Barpeta District for FY 2022-23 under PM-ABHIM on Turnkey Basis.		
			Construction of Integrated Public Health laboratory at Barpeta District Hospital under PM-ABHIM.		
			Construction of Sub Health Centre at Parahkuchi in Barpeta District from FC-FV Health Grant under NHM, Assam.		

		Establishment of proposed 6 Bedded Ward at various SHCS and PHCS of Assam under ECRP-II, NHM, Assam on Turnkey Basis, Group 10, (5 nos. scheme in Barpeta District).		
	Health (Previous Year)	Upgradation of existing Sorbhog CHC to SDCH in Barpeta District under NHM, Assam on Turn Key Basis.		
		Upgradation of Pathsala SDCH in Barpeta district under NHM, Assam on Turn Key Basis. (Bajali)		
		Construction of New PHC including residential quarters at Bagodi in Barpeta district under NHM, Assam.		
	Health (Food Safety)	Food Safety	As informed by the food safety officer, Barpeta 17 nos. of cases are pending in the CJM, Barpeta, 18 nos. of cases are pending in the Court of Adjudicating Officer, Barpeta out of 35 nos. cases. The Chairman instructed to Addl. District Commissioner, Barpeta to sort out the matter in consultation with the Food Safety Officer, Barpeta.	
5	Animal Husbandry & Veterinary	NADCP 1.FMD Round-III 2.Brucella Round-II 3.CSF	The District A.H. & Veterinary. Officer, Barpeta informed that there are 3 Nos. of schemes are taken for implementation out of which 1 nos. of scheme have been completed. The Chairman instructed to District A.H. & Veterinary Officer, Barpeta to complete the remaining works immediately.	District Animal Husbandry & Veterinary officer, Barpeta
	Soil Conservation	RIDF	1 no of work sanctioned in the current year which is not started yet, as informed by Divisional officer, Soil Conservation Division, Barpeta, only e-Tender process is going on.	Divisional officer, Soil conservation division, Barpeta
		14 Nos. (WDC-PMKSY 2.0) SOPD-G	The Divisional officer, Soil Conservation Division, Barpeta informed that there are 14 nos. of schemes are taken for implementation, out of which all works are ongoing.	
		SOPD-G	The Divisional Officer, Soil Conservation Division, Barpeta informed that 1 no of work is going on under this scheme out of 1 no. scheme. The Chairman instructed to complete the remaining works immediately.	
Economic Development	Agriculture	Const. of quality control and bio fertilizer and organic fertilizer lab under RKVY	The District Agriculture Officer, Barpeta informed that there is 1 No. of scheme is taken for implementation, which is ongoing.	District agriculture officer, Barpeta
		Const. of ADO office under APART	Total 3 No. of schemes are allotted, which are ongoing.	
		Const. of knowledge centre with training hall under RIDF	Total 3 No. of schemes are allotted, which are ongoing.	
		FPO	Out of the total target of 49, 29 nos. got registration no. The Chairman instructed to complete the target immediately.	
	Fishery	Pradhan Mantri Matshya Sampada Yojana (Previous Year)	The District Fishery Development Officer, Barpeta informed that 7 nos. of schemes are going on, 2 nos. of schemes are yet to be started out of 9 nos. of schemes.	District Fishery Development officer, Barpeta
		RIDF XXVI (Previous Year)	7 nos. of schemes are going on, 7 nos. of schemes are not started out of 14 nos. of schemes	
		Pradhan Mantri Matshya Sampada	Total 9 No. of works under this scheme are	

			Yojana(Current Year)	allotted, in which beneficiaries are not found for 2 nos. of works. Other works are ongoing.	
			APART (Current Year)	Total 3 No. of works under this scheme are allotted in which input distribution and civil works are completed.	
	Handloom Textile & Sericulture	Production of weavers extension service unit		Total sale during the month of September is Rs. 28,397/- only.	Asst. Director of Sericulture, Barpeta
		Handloom training centre		5 nos. of Handloom Training Centre is running for the year 2023-24.	
		Swanirbhar Naari Scheme 2022		Asst. Director, Handloom and Textile, Barpeta informed that 8551 pcs. for (Rs.19,15,275) of Gamocha is procured from the indigenous weavers.	
		Swanirbhar Naari Scheme 2023 Phase 2		Procurement of fabrics will be started soon for the year 2023.	
	Sericulture	Upliftment of Sericulture activities under Aspirational District Project, Barpeta(within NERTPS) under Chakchaka Dev. Block, Sorbhog. Scheme components are-			
		½ Acre Kesseru plantation		200 nos. beneficiaries have received 1 st installment of plantation @ Rs. 13,178.00/- each. Next 141 nos. beneficiaries got 2 nd installment of ½ acre Kesseru plantation @ Rs. 5443.20/- each subjected to satisfaction of utilization of 1 st installment.	
		Construction of Eri rearing houses		200 nos. beneficiaries have received 1 st installment of E/R/Hs @ Rs.24,000.00/- each. Next 2 nd installment of ERHs @ Rs. 50,000/- each are released to 141 nos. beneficiaries subjected to satisfaction of utilization of 1 st installment.	
		Adopted seed rarar		Funds have been utilized.	
		Up gradation training programme, training and exposure visit		Fund received for 128 nos. beneficiaries against 248 nos. and training for 128 nos. have been completed.	
	DI & CC	PMEGP(2021-22)		The GM, DI&CC, Barpeta informed the house that 3 schemes are being implemented and all the schemes are implemented by the DICC, KVIB and KVIC. The Chairman instructed to complete the schemes immediately.	GM, DI & CC, Barpeta
		PMEGP(2022-23)			
		PMEGP(2023-24)			
6	Reforms, Governance Facilitation & Regulation	Environment & Forest	5 ha plantation at Baghbar (CAMPA)	The DFO, Barpeta informed that 4 nos. of schemes are taken for implementation. 1 no of scheme has been completed, 2 nos. of schemes are ongoing, and 1 nos. of scheme is not started yet. The Chairman instructed to complete the schemes immediately.	DFO, Barpeta
			5 ha plantation at Chatala(CAMPA)		
5 ha ApurugiaBrikhya plantation at Baghbar(CAMPA)					
		Const. of Fr-I quarter(APFBC)			
		Excise	Excise revenue figures	The Superintendent of Excise, Barpeta informed that for the month of September,2023 revenue collection stands at Rs. 2,65,75,874.66 along with VAT of Rs. 1,44,23,963.00. Total revenue collection from April to September/2023 is Rs. 15,01,91,397.61 and total VAT collection from April to September is Rs.8,47,74,068.00. Total case detection of illicit sale of substance for the month of September is 24 out of 56 raids.	Superintendent of Excise, Barpeta
7	Finance Planning	Tax	Barpeta	The Superintendent of Taxes, Barpeta unit informed that following amounts are collected for the month of September- <ul style="list-style-type: none"> > Total amount collected during the month of September- 3,58,41,442/- > Amount collected including L.O.C upto the end of the previous month-26,79,03,854/- > Progressive collection up to the end of the month- 30,37,45,296/- > 	Superintendent of Taxes, Barpeta/Asstt. Commissioner of Taxes, Barpeta Road

		Barpeta Road	The Assistant. Commissioner of Taxes, Barpeta Road unit informed that following amounts are collected for the month of September- <ul style="list-style-type: none"> ➤ Total amount collected during the month of September- 1,81,42,175.00/- ➤ Amount collected including L.O.C upto the end of the previous month-10,25,71,771.00/- ➤ Progressive collection up to the end of the month- 12,07,13,946.00/- 	
--	--	--------------	--	--

(Social Sector/Economic Development/Infrastructure/Finance & Planning/Regulatory/Reform)

Category-B : Theme Specific

Sl. No.	Theme			
1	Follow up of DC's conference	Minutes of the DC's conference have already been circulated to all the HoDs and were directed to take follow-up action.		
2	SabkaSaath SabkaVikash SabkaVishwas SabkaPrayaas	The Dist. Administration is making all out efforts for successful implementation of the Govt. schemes. The District Commissioner apprised that, this year the Govt. has taken up various programmes viz. Khel Maharan, Sanskritik Mahasangram etc. in connection with celebration of "Amrit Kaal" and requested all the Heads of Departments to take active part in the programmes.		
3	Coordination across Deptt.	PWD(Building), PWD (R), PHE, APDCL will discuss about the voltage fluctuation issue regarding Kalgachia Civil Hospital.		

The meeting ended with a vote of thanks from the chair.

(Aayush Garg, I.A.S.)
District Commissioner
Barpeta

Memo.NO.- BDD-483/2019/DDC/187-196 (A)

Dated- 16 /11/2023

Copy to:

1. The Commissioner, Lower Assam Division, Guwahati-1 for favour of kind information.
2. The Staff Officer to the Chief Secretary to the Govt. of Assam, Dispur, Guwahati-6 for kind appraisal to the Chief Secretary.
3. The PS to the Addl. Chief Secretary to the Govt. of Assam, T & D Department Dispur, Guwahati-6 for kind appraisal to the Addl. Chief Secretary.
4. The Director, M & E Division, T & D Department, Assam, Dispur, Guwahati-6 for kind information.
5. The Director, DCP Division. Department, Assam, Dispur, Guwahati-6 (Annexure-A enclosed) for kind information.
6. The DIO, NIC, Barpeta. He is requested to upload the minutes in the District Website.
7. The All concerned members of DDC meeting for information and necessary action.

UJ
District Development Commissioner
Barpeta