



GOVERNMENT OF ASSAM

OFFICE OF THE DISTRICT COMMISSIONER:.....:BARPETA

Address:
Ward No-5, P.O- Barpeta, P.S- Barpeta
Pin -781301

Contact details:
Ph No-03665-252129
Email: dc-barpeta@nic.in

DDC Minutes of Meeting

Subject	Minutes of the District Development Committee Meeting for the month of November, 2025
Date & Time	15/11/2025 at 11:00 A.M.
Venue	Conference Hall of District Commissioner's Office, Barpeta
Participants	Annexure-I.I

The meeting was chaired by Shri Sanjeev Kumar Sharma, ACS, District Development Commissioner, Barpeta. At the very outset, the Chairman welcomed all the members present in the meeting and explained briefly about the agenda of the meeting. The decisions of the meeting are as follows:-

Category-A: Department Specific

Sl No.	Administrative Department	Scheme/Project/Programme	Decision/Action to be taken	Agency responsible & Time line
1.	Food, Public distribution & Consumer Affairs	National Food Security Act, 2013	The concerned HOD informed that under NFSA, 2013 AAY beneficiaries were provided 35 kg of rice per family and priority House beneficiaries were provided 5 kg of rice per member. Total RC AAY=29659 & Population = 97356 for the month of Nov/25 Total RC PHH=285701 Population=10666937 for the month of Nov/25 Total RC AAY+ PHH= 315360 for the month of Nov/25 Total Population AAY+PHH= 1165214 for the month of Nov/25 Total Allotment for the month of Nov/25 = 63696.80 Qntrs Total ePOS transaction for the month of Nov/25 = 62330.00 Qntrs Total ePOS Transaction for the month of Nov/25= 97.85%) [State = 97.90%]	Deputy Director, I/c FPD&CA, Barpeta
		Consumer Awareness Activities	Awareness programe were organized at GPSS level throughout the district from 1 st to 10 th of every month to create awareness among the consumers regarding Anna Sewa Din as informed by the dept.	
		AAMAR DUKAN	The concerned dept informed that currently there are 77 Aamar Dukan in Barpeta district and proposal for 3 nos. Aamar Dukan of have been approved for the financial year 2024-25.	
		Samabai Sabalikaran	Financial assistance under Samabai Sabalikaran Yojana (SSY) received till Oct/2025 and paid upto Oct/2025 and UC has been Submitted during the Financial Year 2025-26. as informed by the dept.	
		End-to-End Computerization	The concerned dept informed that Tier I (FCI to GPSS) and Tier II(GPSS to FPS) allotment and distribution process has been computerized	
		Construction of Godown	Currently, 3 Nos. of Godown under Assam Food Civil Supplies Corporation Ltd. are constructed for Barpeta District at the following villages: i. Meda ii. Barnagar iii. Moiramara	
		Paddy Procurement	Paddy Procurement during KMS (2025-26) 1 st crop start from 1 st Nov/2025 Target:24,500 MT No achievement till 11/11/2025 as informed by the concerned deptt.	
		Rice Fortification	The concerned Dept. informed that the allotted PMGKAY rice under NFSA-13 is fully fortified.	

Animal Husbandry & Veterinary	Rashtriya Gokul Mission (RGM) / Nationwide Artificial Insemination Programme (NAIP)	<p>The District Animal Husbandry & Veterinary Officer informed that the Target for Barpeta district is 84305.</p> <p>In October 2025, cumulative artificial insemination done is 32309 nos. (Achievement = 38.32%)</p> <table border="1" data-bbox="821 383 1477 1412"> <thead> <tr> <th rowspan="2">Month (2025-26)</th> <th colspan="3">Artificial Insemination done</th> <th rowspan="2">Cumulative</th> <th rowspan="2">Achievement %</th> </tr> <tr> <th>Conventional semen</th> <th>sex sorted semen</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>April/2025</td> <td>4843</td> <td>318</td> <td>5161</td> <td>5161</td> <td>6.12 %</td> </tr> <tr> <td>May/2025</td> <td>4903</td> <td>171</td> <td>5074</td> <td>10235</td> <td>12.14 %</td> </tr> <tr> <td>June/2025</td> <td>4466</td> <td>271</td> <td>4737</td> <td>14972</td> <td>17.76 %</td> </tr> <tr> <td>July/2025</td> <td>5691</td> <td>212</td> <td>5903</td> <td>20875</td> <td>24.76 %</td> </tr> <tr> <td>August/2025</td> <td>5691</td> <td>159</td> <td>5850</td> <td>26725</td> <td>31.70 %</td> </tr> <tr> <td>September/2025</td> <td>5581</td> <td>3</td> <td>5584</td> <td>32309</td> <td>38.38%</td> </tr> <tr> <td>October/2025</td> <td>5240</td> <td>17</td> <td>5257</td> <td>37566</td> <td>44.56%</td> </tr> <tr> <td>Total</td> <td>31175</td> <td>1134</td> <td>32309</td> <td></td> <td></td> </tr> </tbody> </table>	Month (2025-26)	Artificial Insemination done			Cumulative	Achievement %	Conventional semen	sex sorted semen	Total	April/2025	4843	318	5161	5161	6.12 %	May/2025	4903	171	5074	10235	12.14 %	June/2025	4466	271	4737	14972	17.76 %	July/2025	5691	212	5903	20875	24.76 %	August/2025	5691	159	5850	26725	31.70 %	September/2025	5581	3	5584	32309	38.38%	October/2025	5240	17	5257	37566	44.56%	Total	31175	1134	32309			District AH&V Officer, Barpeta
Month (2025-26)	Artificial Insemination done			Cumulative	Achievement %																																																							
	Conventional semen	sex sorted semen	Total																																																									
April/2025	4843	318	5161	5161	6.12 %																																																							
May/2025	4903	171	5074	10235	12.14 %																																																							
June/2025	4466	271	4737	14972	17.76 %																																																							
July/2025	5691	212	5903	20875	24.76 %																																																							
August/2025	5691	159	5850	26725	31.70 %																																																							
September/2025	5581	3	5584	32309	38.38%																																																							
October/2025	5240	17	5257	37566	44.56%																																																							
Total	31175	1134	32309																																																									
	ESVHD-MVU (under LHDCP)	<p>5 nos. of MVU under SVD, Barpeta, BVD Mandia, SVD Kalgachia, SVD Barpeta Road and SVD Sarthebari, under A.H. & Veterinary Department, Barpeta. which are providing the door step service</p> <p>5 nos. of animals are treated daily per MVU as stated by the HoD.</p> <p>The concerned Deptt. submitted the following progress report for the month of Oct, 2025 in connection with the said scheme:-</p> <ol style="list-style-type: none"> No. of MVUs in service – 5 nos. No. of Veterinarians – 5 nos. No. of Para-Veterinarians – 5 nos. No. of surgical cases attended – 27 nos. No. of gynecological cases attended – 27 nos. No. of MVUs utilized for health camps/awareness camps – 1 no. No. of MVUs utilized for extending veterinary services to stray animals – 2 nos No. of cases attended by MVUs at farmers doorsteps – 860 nos. No. of livestock owners provided services – 357 nos. 																																																										
	NADCP, CSFCP, PPREP (under LHDCP)	<p>The District Animal Husbandry & Veterinary Officer informed that overall aim of the Livestock Health and Disease Control Programme (LHDCP) for FMD and Brucellosis is to control by 2025 with vaccination and its eventual eradication by 2030. This will result in increased domestic production and ultimately in increased exports of milk and livestock products</p> <table border="1" data-bbox="821 2728 1477 3053"> <thead> <tr> <th>Name of vaccine</th> <th>Received Dose</th> <th>Vaccination done</th> <th>Achievement %</th> </tr> </thead> <tbody> <tr> <td>FMD Rd 5 (21-04-2025 to 07-07-2025)</td> <td>226950</td> <td>226950</td> <td>100 %</td> </tr> <tr> <td>PPR-EP Rd 2 (15-05-2025 to 12-07-2025)</td> <td>93800</td> <td>93800</td> <td>100 %</td> </tr> </tbody> </table>	Name of vaccine	Received Dose	Vaccination done	Achievement %	FMD Rd 5 (21-04-2025 to 07-07-2025)	226950	226950	100 %	PPR-EP Rd 2 (15-05-2025 to 12-07-2025)	93800	93800	100 %																																														
Name of vaccine	Received Dose	Vaccination done	Achievement %																																																									
FMD Rd 5 (21-04-2025 to 07-07-2025)	226950	226950	100 %																																																									
PPR-EP Rd 2 (15-05-2025 to 12-07-2025)	93800	93800	100 %																																																									
3	Environment & Forest	Raising People's Nurseries / Plantation of Medicinal & Aromatic	50% of fund received during the year 2022-23 & advance works are done. Rest of fund yet to be received for creation etc. works for People's	DFO, Barpeta																																																								

		Plants - SOPD	Nursery.																
		3 Ha. New Nursery at Chenga during the year 2024-25 - SOPD	Fund amounting to Rs. 12,50,000 received for the FY 2024-25 & work is ongoing. Physical Progress = 90%																
4	Fishery Department	Pradhan Mantri Matsya Sampada Yojana (PMMSY)	Under this scheme, following works are ongoing- <table border="1"> <thead> <tr> <th>Sl. no</th> <th>Year</th> <th>Name of the activity</th> <th>Target received</th> <th>Status</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>2024-25</td> <td>New Rearing Pond</td> <td>7.00 ha</td> <td>100% work completed in 26 ponds comprising of 4.95 ha. 50% work completed in 2 ponds comprising of 0.4 ha. 0% work completed in 10 ponds comprising of 1.65 ha</td> </tr> <tr> <td>2</td> <td></td> <td>Livelihood support to fishers</td> <td>700 nos.</td> <td>Out of 700 nos of targeted beneficiaries, 567 nos. have been covered so far and 133 nos are yet to be initiated.</td> </tr> </tbody> </table>	Sl. no	Year	Name of the activity	Target received	Status	1	2024-25	New Rearing Pond	7.00 ha	100% work completed in 26 ponds comprising of 4.95 ha. 50% work completed in 2 ponds comprising of 0.4 ha. 0% work completed in 10 ponds comprising of 1.65 ha	2		Livelihood support to fishers	700 nos.	Out of 700 nos of targeted beneficiaries, 567 nos. have been covered so far and 133 nos are yet to be initiated.	
Sl. no	Year	Name of the activity	Target received	Status															
1	2024-25	New Rearing Pond	7.00 ha	100% work completed in 26 ponds comprising of 4.95 ha. 50% work completed in 2 ponds comprising of 0.4 ha. 0% work completed in 10 ponds comprising of 1.65 ha															
2		Livelihood support to fishers	700 nos.	Out of 700 nos of targeted beneficiaries, 567 nos. have been covered so far and 133 nos are yet to be initiated.															
		(RIDF-XXIX)	Under this scheme, following works are ongoing- <table border="1"> <thead> <tr> <th>Sl. no</th> <th>Year</th> <th>Name of the activity</th> <th>Target received</th> <th>Status</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>2025-26</td> <td>Fisheries Entrepreneurship Development in Assam Through Pond Aquaculture</td> <td>5.00 ha (4 nos. of ponds)</td> <td>25% work completed in 2 ponds comprising of 3.00 ha. 0% work completed in 2 ponds comprising of 2.00 ha</td> </tr> </tbody> </table>	Sl. no	Year	Name of the activity	Target received	Status	1	2025-26	Fisheries Entrepreneurship Development in Assam Through Pond Aquaculture	5.00 ha (4 nos. of ponds)	25% work completed in 2 ponds comprising of 3.00 ha. 0% work completed in 2 ponds comprising of 2.00 ha	Action: CO, DFDO, Barpeta					
Sl. no	Year	Name of the activity	Target received	Status															
1	2025-26	Fisheries Entrepreneurship Development in Assam Through Pond Aquaculture	5.00 ha (4 nos. of ponds)	25% work completed in 2 ponds comprising of 3.00 ha. 0% work completed in 2 ponds comprising of 2.00 ha															
5	Industries, Commerce & Public Enterprises Department	PMEGP (FY: 2024-25)	The concerned authorities informed that the District wise Physical & Financial Targets for PMEGP (FY: 2025-26) are as follows: <table border="1"> <thead> <tr> <th>FY</th> <th>Physical Target</th> <th>Financial Target</th> </tr> </thead> <tbody> <tr> <td>2025-26</td> <td>57</td> <td>176.67</td> </tr> </tbody> </table> Sanctioned Achieved as on FY-25-26: <ul style="list-style-type: none"> DICC <u>Physical Sanctions</u> for F.Y. 2025-26 is – 23 nos. DICC <u>Financial Sanctions</u> for F.Y. 2025-26 is – 71.71 Lakhs 	FY	Physical Target	Financial Target	2025-26	57	176.67	GM, DICC, Barpeta									
FY	Physical Target	Financial Target																	
2025-26	57	176.67																	
		PMFME (FY: 2025-26)	The concerned authorities informed that the District wise Physical & Financial Target for PMFME (FY: 2025-26) is fixed by the Nodal Agency- AIDC.																

			<p>District wise Physical & Financial Target is fixed by Nodal Agency.</p> <p>DICC Physical Target for F.Y. 2025-26 is – 191 nos.</p> <ul style="list-style-type: none"> Total loan sanctioned: <ul style="list-style-type: none"> ➤ Numbers: 198 Nos. ➤ Amount: Rs. 7.28 Cr Sanctioned Achieved as on Fy-25-26(Till 08.10.2025). <p>DICC Physical Sanctions for F.Y. 2025-26 is – 26 nos.</p> <p>DICC Financial Sanctions for F.Y. 2025-26 is – Rs. 1.15 Cr</p>							
		CMAAA 2.0 (FY: 2024-25)	<p>Total application received = 3831 nos.</p> <p>Nos. of applicants have been called for interview = 3807</p> <p>Nos. of applicants who attended the interview = 3707</p> <p>Nos. of interviewees recommended by the DLSC to the SLSC, CMAAA = 2372</p>							
		PM Vishwakarma (FY: 2024-25)	<p>The concerned authority informed that the Min-MSME has restricted the no. of trades to 5 Nos.</p> <ul style="list-style-type: none"> Total applications received for 5 nos. of applicable trade = 2830 nos. Total number of Basic Training Completed : 2234 nos. Total number of loansanctioned : 218 nos, Amount : Rs. 2,08,50,000 Total number of loandisbursed : 170 nos, Amount : Rs.1,59,69,800 							
6	Information Technology Department	e-District	<p>Total 16 nos. of Citizen Centric Services are being provided under e-district project in Barpeta district.</p> <ul style="list-style-type: none"> Application status till date— <ul style="list-style-type: none"> ➤ Total application received= 728088 nos. ➤ Total application disposed= 712003 nos. ➤ Total application pending/inprogress= 14857 nos. ➤ Disposal percentage = 97.79% 	IT dept., DC Office, Barpeta						
		ASWAN	<p>As informed, 160 PoPs of ASWAN are used by the e-district project and ASWAN is currently working on the ASWAN 2.0. There are 9 nos. of ASWAN PoPs in Barpeta district. ASWAN PoP names are as follows-</p> <ul style="list-style-type: none"> Barpeta DHQ Sarthebari BHQ Sorbhog BHQ Kalgachia BHQ Bhella BHQ Mandia BHQ Chenga BHQ Barpeta Road BHQ (Router Issue) Pakabetbari BHQ 							
		Aadhar Generation status	<table border="1"> <thead> <tr> <th>Projected population 2021</th> <th>Aadhar Generated</th> <th>Percentage</th> </tr> </thead> <tbody> <tr> <td>19.66 (in Lakhs)</td> <td>20.34 (in Lakhs)</td> <td>103.45%</td> </tr> </tbody> </table>	Projected population 2021	Aadhar Generated	Percentage	19.66 (in Lakhs)	20.34 (in Lakhs)	103.45%	
Projected population 2021	Aadhar Generated	Percentage								
19.66 (in Lakhs)	20.34 (in Lakhs)	103.45%								
7.	Irrigation Department	Irrigation Census	Bhawanipur-Sorbhog-Pakabetbari Division:							

			7 th Minor Irrigation Census, 2 nd Water Bodies Census, 1 st Major & Medium Irrigation Project Census and 1 st Spring Census is in progress	Executive Engineer, Irrigation Barpeta
			Barpeta-Chenga-Mandia Division:	
			7 th Minor Irrigation Census, 2 nd Water Bodies Census, 1 st Major & Medium Irrigation Project Census and 1 st Spring Census is in progress	<i>The concerned authorities informed that divisions of Irrigation Department have been reorganized in line of the delimitation of LAC's. As a result the number of divisions has been reduced from three to two. The divisions are given below:</i>
	SOPD-G		Barpeta-Chenga-Mandia Division:	
			<u>Name of Scheme</u> = Installation of Solar & Electrically operated Hybrid Tube Well Scheme (3 points) at Baghbar LAC under SOPG-G for the year 2022-23	
			<u>Physical Achievement</u> = 94%	
			<u>Financial Achievement</u> = 66%	
			<u>Remarks</u> = Though the physical progress is 94%, all 3 points are made functional using only Solar power. Electrical connection of the point will be completed after harvesting of standing crops.	<ol style="list-style-type: none"> 1. Bhavanipur-Sorbhog-Pakabetbari Division 2. Barpeta-Chenga-Mandia Division
8.	Power Department	AIIB 1st Phase	<p>Construction, Testing and Commissioning of 4 no. New 33/11 kV Sub-station</p> <ol style="list-style-type: none"> 1. Balagaon (Sorbhog ESD), 2. Patbaushi (Barpeta ESD), 3. Howly (Bennibari) (B Road ESD), 4. Pathsala (Pathsala ESD) <p>LOA Amount = Rs. 28.02 Scheduled Date of completion = 31-10-2025 (extended) Physical Progress = 97.00%</p>	APDCL, Barpeta
		AIIB 2nd Phase	<p>Construction of 7 no. new 33/11kV Sub-station.</p> <ol style="list-style-type: none"> 1. FAAMC (Barpeta ESD) 2. Uttar Barpeta Road(B Road ESD), 3. Satrakanara(Milijuli)(Barpeta ESD), 4. Gahiya (Sarthebari ESD), 5. Kamar Gaon (Sorbhog ESD), 6. Uttar Berberi (Sorbhog ESD), 7. Bagmara Char (Dupdhara ESD) <p>LOA Amount = Rs. 77.50 Scheduled Date of completion = 31-10-2025 (extended) Physical Progress = 93.00%</p>	
		RDSS (HVDS Loss reduction)	<p>Construction of new 11 kV line along with installation of 25, 63, 100, 250 kVA DTR & Reconductoring of 11 KV feeder with MVCC/ACSR Recon conductor for HVDS work under RDSS at Barpeta Electrical Circle</p> <p>LOA Amount = Rs. 20.67 Scheduled Date of completion = (31-08-2025) (extended) Physical Progress = 99.80%</p>	
		AIIB (HVDS Loss reduction)	<p>Construction of HVDS with 11 kV line and LT network for loss reduction in Barpeta Electrical Circle under AIIB at Barpeta Electrical Circle.</p> <p>LOA Amount = Rs. 25.5 Scheduled Date of completion = (31-10-2025) (extended)</p>	

			Physical Progress = 69.00%																										
		PM-Suryaghar	Installation of Rooftop Solar (RTS) Location: Barpeta Electrical Circle Total registration: 34658 nos. Total installation: 4518 nos.																										
9.	Public Health Engineering Department	JJM	<table border="1"> <thead> <tr> <th>Name of scheme</th> <th>Number of works sanctioned in the FY 2021-22, 2022-23</th> <th>Completed</th> <th>Ongoing</th> </tr> </thead> <tbody> <tr> <td>JJM (New)</td> <td>649</td> <td>400</td> <td>249</td> </tr> <tr> <td>JJM (Retrofitting)</td> <td>141</td> <td>115</td> <td>26</td> </tr> <tr> <td>JJM (New + Retrofitting)</td> <td>790</td> <td>515</td> <td>275</td> </tr> </tbody> </table>	Name of scheme	Number of works sanctioned in the FY 2021-22, 2022-23	Completed	Ongoing	JJM (New)	649	400	249	JJM (Retrofitting)	141	115	26	JJM (New + Retrofitting)	790	515	275	E.E., PHE, Barpeta									
Name of scheme	Number of works sanctioned in the FY 2021-22, 2022-23	Completed	Ongoing																										
JJM (New)	649	400	249																										
JJM (Retrofitting)	141	115	26																										
JJM (New + Retrofitting)	790	515	275																										
		Swachh Bharat Mission - Gramin, Assam	<table border="1"> <thead> <tr> <th>Name of scheme</th> <th>Number of works sanctioned in the FY 2021-22, 2022-23</th> <th>Completed</th> <th>Ongoing</th> <th>Not started</th> </tr> </thead> <tbody> <tr> <td>SBM-G (Pipe Composting Unit)</td> <td>293</td> <td>64</td> <td>58</td> <td>171</td> </tr> <tr> <td>End of Drainage Treatment Plant</td> <td>3</td> <td>1</td> <td>1</td> <td>1</td> </tr> <tr> <td>Community Toilet at Health Centre</td> <td>92</td> <td>8</td> <td>62</td> <td>22</td> </tr> <tr> <td>Community Compost Pit</td> <td>102</td> <td>0</td> <td>0</td> <td>102</td> </tr> </tbody> </table>	Name of scheme	Number of works sanctioned in the FY 2021-22, 2022-23	Completed	Ongoing	Not started	SBM-G (Pipe Composting Unit)	293	64	58	171	End of Drainage Treatment Plant	3	1	1	1	Community Toilet at Health Centre	92	8	62	22	Community Compost Pit	102	0	0	102	
Name of scheme	Number of works sanctioned in the FY 2021-22, 2022-23	Completed	Ongoing	Not started																									
SBM-G (Pipe Composting Unit)	293	64	58	171																									
End of Drainage Treatment Plant	3	1	1	1																									
Community Toilet at Health Centre	92	8	62	22																									
Community Compost Pit	102	0	0	102																									
10.	PWD Building & NH Department	Construction of Proposed Circuit House at Barpeta.	Progress of work – 76%. Plastering completed. & wall putty work and designing work is going on. Staff quarter 2nd slab Plastering work is going on.	E.E., PWD Building & NH, Barpeta																									
		Construction of 400 M Running Track, Indoor Stadium, Pavilion, Gallery and Earth filling of Raising Low site at Sorbhog Stadium under Sorbhog LAC in Barpeta District for the year 2023-24(Phase-I)	Total Progress of work = 67% Status: a) Pavilion - 61%. b) Gallery - 42%. c) Indoor Stadium - 42% d) Site Development - 80%. e) 400 M Running Track - 0%																										
		Construction of Brick Boundary Wall with Iron Gates etc. at Barpeta Polytechnic, Barpeta. (Part-II) under SOPD-G during the year 2024-25	Work is in progress – 80%																										
		Construction of Vulnerable Witness Deposition Centre on 1st floor of the under Construction ADR Building at Barpeta (SOPD)	Work is in progress- 87%. Finishing work is going on.																										
		Construction of the 1st Floor of the Family Court Building at Barpeta (SOPD)	Work is in progress- 87%. Finishing work is going on.																										
		Construction of Principal	Work is in progress- 67%. 2nd slab casting completed.																										

Quarter at FAAMC & II, Barpeta.	Plastering work of work of GF going on	
Construction of Vertical extension of Boys Hostel at FAAMCH Campus, Barpeta.	Work is in progress = 52%. Brick work is in progress.	
Construction of Vertical extension of Girls Hostel at FAAMCH Campus, Barpeta	Work is in progress= 46%Slab casting completed.	
Face Lifting- Painting of College, Hospital Building at Fakhruddin Ali Ahmed Medical College Hospital, Barpeta.	Work is in progress = 35%. Hospital Building painting is going on.College Building painting is going on.	
Transformation of School (50 nos) of the State as centre of Excellence in Assam under NESIDS-OTRI for (ii) Sarthebari HS School at Barpeta District, on Engineering, Procurement and Construction (EPC) Mode-III Basis (Group-III).	Work is in progress = 71%. Tiles work is going on. Fabrication work is going on. Truss work completed. 1. Group consists of 8 (eight) schools	
Development of Mahapurush Srimanta Sankardeva and Damodardeva Than at Pat Bausi, Barpeta under Barpeta District.	Overall progress of work = 60% Sankardev Satra - 1. Namghar- Truss completed (50%). 2. Monikut (Bhaj Ghar)- Slab completed, Brick work completed (70%). 3. Meeting Room- Inside plastering is going on (75%) 4. Patkuwa- Plastering completed. (70%) 5. Toilet Block- Plastering completed (70%). 6. Drinking Water Fountain- Plastering completed. (70%). 7. Small Temple- Slab and brick work completed. (70%). 8. Kitchen- Plastering complete. (70%). 9. Kalindi Aii Ghar- Plastering completed. (65%) 10. Bridge- Railing work completed. (80%). 11. Gazebo- Plastering work is going on (70%). 12. Boundary wall- Grill work going on (80%) 13. Moth- Colouring pending (90%). 14. Ghat- Not started. (0%) 15. Security cabin- Plastering completed (90%) Damodar Dev Satra - 1. Namghar- Beam works completed. (40%). 2. Monikut- Beam casting is going on (30%). 3. Musium- Roofing is going on (70%). 4. Drinking Water fountain- Plastering completed (70%). 5. Ladies Rest room- Plastering work is going on (65%). 6. Toilet Block- Plastering completed (70%). 7. Patkua- Plastering completed. (70%). 8. Entrance gate- (2)- Slab casting completed. (50%). 9. Moth- Plastering work completed. (75%). 10. Security cabin- Plastering completed. (80%). 11. Entrance gate (1)- Not started due to change of drawing.	
Construction & Restoration of Chunpura Satra at Barpeta under Barpeta District.	Overall progress of work = 55% 1. Monikut upto slab - (40%) 2. Patkua - Truss work to be done. (70%) 3. Toilet- Up to ceiling level completed. (65%) 4. Dormitory- Finishing work is going on. (80%) 5. Ladies Rest Room - completed, Finishingwork is going on (80%) 6. Kirtan Ghar - Finishing work is going on (70%). 7. Drinking water Room- 80%) Finishing work is going on.	
Construction & Restoration of Kumarkuchi Satra at Barpeta under Barpeta District.	Overall progress of work = 45% 1. DouL Ghar- up to plinth level (40%) 2. Jagmohan Ghar- up to ceiling level 60%) 3. Moth - Up to ceiling level. (50%) 4. Boundary wall - Plastering work is going on.	

			(65%) 5. Gate - Finishing work (75%) is going on.											
	Construction & Restoration of Sri Sri Manohar/ KAPLA at Barpeta under Barpeta District.		Overall progress of work = 33% Plastering work of Boundary wall is going on. Earth filling is going on, Pilling work of Moth completed. Toilet upto plinth level. Construction of Sabha Ghar is going on. Construction of Gate work is going on.											
	Upgradation of DIET, Barpeta Howly as Centre of Excellence as envisaged by GOI under the Directorate of SCERT, Assam		Overall progress of work = 25% Work up to Plinth level.											
	Repair & Renovation of existing Building of Offices of DEEO/DIS/BEEO of Districts Barpeta, Goalpara, Jorhat & Nalbari under the DEE, Assam during F.Y. 2024-25.		<table border="1"> <thead> <tr> <th>Location</th> <th>Work Progress</th> </tr> </thead> <tbody> <tr> <td>Barpeta</td> <td>80%</td> </tr> <tr> <td>Chenga</td> <td>82%</td> </tr> <tr> <td>Rupshi, Kalgachia</td> <td>64%</td> </tr> <tr> <td>Mandia</td> <td>45%</td> </tr> </tbody> </table>	Location	Work Progress	Barpeta	80%	Chenga	82%	Rupshi, Kalgachia	64%	Mandia	45%	
Location	Work Progress													
Barpeta	80%													
Chenga	82%													
Rupshi, Kalgachia	64%													
Mandia	45%													
11	PWD Roads (Bhawanipur-Sorbhog-Pakabbari TRD)	PMGSY – III (2024-25)	Under PMGSY – III (2024-25) no. of works sanctioned in the current year is 3 nos., out of which all 3 nos. of works are ongoing, as informed by the concerned Deptt.	E.E. PWD (Bhawanipur-Sorbhog-Pakabbari TRD), Barpeta										
		Assam Resilient Rural Bridges Program 2024-25	Under the scheme, no. of works sanctioned in the current year is 4 nos., out of which all 4 nos. of works are not yet started, as informed by the concerned Deptt.											
		Mukhya Mantrir Unnoto Pakipath Nirman Achari (MMUPPNA 2024-25)	Under MMUPPNA 2024-25 no. of works sanctioned in the current year is 2 nos., out of which 1 no. of work is ongoing, and 1 no. of work is not yet started, as informed by the concerned Deptt.											
	PWD Roads (Barpeta-Mandia-Chenga TRD)	Mukhya Mantrir path Nabikaran Achari (MMPNA)	Under MMPNA (2023-24) the total nos. of works sanctioned in the current year is 10 nos. and 8 nos. of works are ongoing whereas 2 nos. of works are not yet started as informed by the concerned dept.											
		Mukhya Mantrir Unnoto Paki Path Nirman Achari (MMUPPNA)	Under MMUPPNA 2023-24 no. of works sanctioned in the current year is 5 out of which progress of 5 nos. of works are at ongoing whereas, as informed by the concerned Deptt.											
		Mukhya Mantrir Nagariya Paki Path Nirman Achari (MMNPPNA)	Under MMNPPNA 2023-24 no. of works sanctioned in the current year is 5 out of which progress of 5 nos. of works are at ongoing whereas, as informed by the concerned Deptt.											
		Mukhya Mantrir Paki Path Nirman Achari (MMPPNA)	Under MMUPPNA 2023-24 no. of works sanctioned in the current year is 11 out of which progress of 11 nos. of works are at ongoing as informed by the concerned Deptt.											
		Mukhya Mantrir Matahuri Paki Path Nirman Achari (MMMPPNA)	Under MMMPPNA no. of works sanctioned in the current year is 2 out of which progress of 2 nos. of works are at ongoing as informed by the concerned Deptt.											
		Asom Mala (SOPD-G)	Under Asom Mala 2.0 (2023-24) 1 no. of sanctioned work is in progress as informed by the concerned dept. and the progress is 74% as informed by the concerned Deptt.											
		SOPD(G) (2024-25)	Under SOPD(G) (2024-25) 30 nos. of works have been sanctioned, out of which 13 nos. of works are ongoing, and 17 nos. of work are not yet started.											
		ARRBP funded by World Bank	Under the scheme, 14 nos. of works have been sanctioned in the current year, out of which 6 nos. Of works are ongoing and 8 nos. of works are not yet started.											
12	Skill, Employment &	Placement Linked Skill Development Training	<table border="1"> <thead> <tr> <th>Target Received (No.)</th> <th>Job role</th> <th>Training Status</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td></td> </tr> </tbody> </table>	Target Received (No.)	Job role	Training Status				DPM, Skill Development,				
Target Received (No.)	Job role	Training Status												

	Entrepreneurship Department	Program (PLSDTP)	Trainees)		(ongoing/completed)	Barpeta																											
			50	Dairy Worker	To be started																												
			50	General Duty Assistant	To be started																												
		Target Received (No. Trainees)		Job role	Training Status (ongoing/completed)																												
		Guru Project	10	Bell Metal Handicraft	To be started																												
13	Soil Conservation Department	Soil and Water Conservation -SOPD	<p>The Divisional Officer, Soil Conservation informed that foreclosure report has been submitted to the Directorate for the project namely – "Drainage Channel (Brick Channel) at village Chengelia".</p> <p>The current status of the project is given below:</p> <table border="1"> <thead> <tr> <th colspan="2">Target</th> <th colspan="2">Achievement</th> </tr> <tr> <th>Physical</th> <th>Financial (Rs. In Lakhs)</th> <th>Physical %</th> <th>Financial (Rs. In Lakhs)</th> </tr> </thead> <tbody> <tr> <td>40 ha</td> <td>7.70</td> <td>50%</td> <td>0.00</td> </tr> </tbody> </table>			Target		Achievement		Physical	Financial (Rs. In Lakhs)	Physical %	Financial (Rs. In Lakhs)	40 ha	7.70	50%	0.00	Divisional Officer, Soil Conservation, Barpeta															
		Target		Achievement																													
Physical	Financial (Rs. In Lakhs)	Physical %	Financial (Rs. In Lakhs)																														
40 ha	7.70	50%	0.00																														
Watershed Development Component of PMKSY (WDC-PMKSY 2.0)	<p>9 nos. of projects are completed under this scheme for the current year as informed by the concerned dept.</p> <table border="1"> <thead> <tr> <th>Name of Activity</th> <th>Physical Progress</th> <th>Financial Progress</th> </tr> </thead> <tbody> <tr> <td>Dev. Of Pond at Radhakuchi village.</td> <td>100%</td> <td>100%</td> </tr> <tr> <td>Dev. Of Pond at Tatikuchi village.</td> <td>100%</td> <td>100%</td> </tr> <tr> <td>Dev. Of Pond at Khandakarpara village.</td> <td>100%</td> <td>100%</td> </tr> <tr> <td>Dev. Of Pond at Bara village.</td> <td>100%</td> <td>100%</td> </tr> <tr> <td>Dev. Of Pond at Suhabil Doloni village.</td> <td>100%</td> <td>100%</td> </tr> <tr> <td>Dev. Of Pond at Batikuria (Sila) village.</td> <td>100%</td> <td>100%</td> </tr> <tr> <td>Brick Canal (under NRM & Governance)</td> <td>100%</td> <td>100%</td> </tr> <tr> <td>Dev. Of Pond at Belortari village.</td> <td>100%</td> <td>100%</td> </tr> <tr> <td>Agru Bund (under NRM & Governance)</td> <td>100%</td> <td>100%</td> </tr> </tbody> </table>			Name of Activity	Physical Progress	Financial Progress	Dev. Of Pond at Radhakuchi village.	100%	100%	Dev. Of Pond at Tatikuchi village.	100%	100%	Dev. Of Pond at Khandakarpara village.	100%	100%	Dev. Of Pond at Bara village.	100%	100%	Dev. Of Pond at Suhabil Doloni village.	100%	100%	Dev. Of Pond at Batikuria (Sila) village.	100%	100%	Brick Canal (under NRM & Governance)	100%	100%	Dev. Of Pond at Belortari village.	100%	100%	Agru Bund (under NRM & Governance)	100%	100%
Name of Activity	Physical Progress	Financial Progress																															
Dev. Of Pond at Radhakuchi village.	100%	100%																															
Dev. Of Pond at Tatikuchi village.	100%	100%																															
Dev. Of Pond at Khandakarpara village.	100%	100%																															
Dev. Of Pond at Bara village.	100%	100%																															
Dev. Of Pond at Suhabil Doloni village.	100%	100%																															
Dev. Of Pond at Batikuria (Sila) village.	100%	100%																															
Brick Canal (under NRM & Governance)	100%	100%																															
Dev. Of Pond at Belortari village.	100%	100%																															
Agru Bund (under NRM & Governance)	100%	100%																															
14	Water Resource Department	NABARD (NIDA 2023-24)	<table border="1"> <thead> <tr> <th>Scheme Name</th> <th>Sanction Amount (Rs In Lakh)</th> <th>Allotted Amount (Rs In Lakh)</th> <th>Physical Progress</th> <th>Financial Progress</th> </tr> </thead> <tbody> <tr> <td>Construction of retortment of Budyke Run Bahar to Baghla (Drach chrongt along with protection works at Dohriwar area (from ch 4700m to 4720m.)</td> <td>1500</td> <td>1313.02</td> <td>97%</td> <td>90.79 %</td> </tr> </tbody> </table>	Scheme Name	Sanction Amount (Rs In Lakh)	Allotted Amount (Rs In Lakh)	Physical Progress	Financial Progress	Construction of retortment of Budyke Run Bahar to Baghla (Drach chrongt along with protection works at Dohriwar area (from ch 4700m to 4720m.)	1500	1313.02	97%	90.79 %	E.E., Water Resource, Barpeta																			
Scheme Name	Sanction Amount (Rs In Lakh)	Allotted Amount (Rs In Lakh)	Physical Progress	Financial Progress																													
Construction of retortment of Budyke Run Bahar to Baghla (Drach chrongt along with protection works at Dohriwar area (from ch 4700m to 4720m.)	1500	1313.02	97%	90.79 %																													
As informed by the E.E., Barpeta WR Division,																																	

Barpeta the scheme is to be completed by February 2026.

SOPD (G) (2022-23)

Scheme Name	Sanction Amount (Rs In Lakh)	Allotted Amount (Rs In Lakh)	Physical Progress	Financial Progress
Reconstruction of Haryana channel at both bank Gude Bunds including breach closing at L/B Gude bund	343.30	342.99	94%	44%

SOPD (G) (2023-24)

Scheme Name	Sanction Amount (Rs In Lakh)	Allotted Amount (Rs In Lakh)	Physical Progress	Financial Progress
Protection of Kuzark bridge approach at Showpur from the erosion of river Beki on its R/B	172.00	154.79291	88%	NIL
Protection of Khadraban area from the erosion of river Beki on its L/B	177.58	158.23875	98%	NIL

SOPD (G) (2024-25)

Scheme Name	Sanction Amount (Rs In Lakh)	Allotted Amount (Rs In Lakh)	Physical Progress	Financial Progress
AE measures to protect B/Dyke at Bahari Paraghat and Bahari Satta area from the erosion of river Brahmaputra on its right bank	180.00	159.93036	28%	NIL

EAP (World Bank and ADB)

Scheme Name	Sanction Amount (Rs In Lakh)	Allotted Amount (Rs In Lakh)	Physical Progress	Financial Progress
Construction & upgrading of river works along the Beki river for reducing flood and river erosion risks (Package-1)	11865.66	10338.44	Lot 1: 93% Lot 2: 92.52%	65.20%
Construction & upgrading of river works along the Beki River for reducing flood and river erosion risks (Variation estimate for Moulbari area under Lot-2) Package-1	3969.80365	3969.8037	48%	65.20%
Construction & Upgrading of river works along with Beki river for reducing flood and river erosion risks (Emergency protection works at Chudhari, Mathuhari, Nopahari, Bahadur Bahadur & Uj of Gauridaha Sata, Katghar and Karpah)	3951.42500	2958.43703	88%	49.48%

		SDRF (2021-2022)	Scheme Name	Sanction Amount (Rs In Lakh)	Allotted Amount (Rs In Lakh)	Physical Progress	Financial Progress	
			Immediate measures for repairing of flood damages to Brahmaputra right bank at Bathapeta Sara and its adjoining areas under SDRF for 2021-22	239.13500	215.22	96%	NIL	
15	Information, Public Relation, printing & stationery Department	Desh Bhakti Divas	The DIPRO, Barpeta informed that Desh Bhakti Divas 2025 was held on 28 th July, 2025 at Barpeta Law College with around 60 dignitaries.					DIPRO, Barpeta
		National Press Day	The DIPRO, Barpeta informed that the National Press Day was held on 16 th November 2024 with support from district administration and DIPRO Office					
		Pension for Journalist	At present there are 2 nos of recipients – Ratneshwar Talukdar (Howly) and Mrinal Malla Patwari (Sarthebari) as informed by the DIPRO, Barpeta					
		Press Tour	As informed by the DIPRO, Barpeta the last visit was in 2019.					

The meeting ended with a vote of thanks from the chairman.


 Dist. Development Commissioner
 Barpeta
 Dated- /11/2025

Memo.NO- BDD-34/2015/DDC/Pt-II(83-92)-A

Copy to:

1. The Addl. Secretary, T&D (DCP division) for information and necessary action.
2. The PS to the Addl. Chief Secretary to the Govt. of Assam, T & D Department Dispur, Guwahati-6 for kind appraisal to the Addl. Chief Secretary.
3. The PS to the Principal Secretary to the Govt. of Assam, T & D Department (E&M), Dispur, Guwahati-6 for kind appraisal to the Principal Secretary.
4. The DIO, NIC, Barpeta. He is requested to upload the minutes in the District Website.
5. The All concerned members of DDC meeting for information and necessary action.
6. PA to DC, Barpeta for kind appraisal to the Commissioner, Barpeta.


 Dist. Development Commissioner
 Barpeta

Schemes for which no funds are received by the District/ Council				
S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Environment & Forest	SOPD-SF(G)5 Ha. Block Plantation at Baghbar Hill	No Creation& Maintanance after the advnce work done in the year 2019-20	
		SOPD-SF(G) Creation of 8 Nos. of People Nursery(beneficiary)	50% of fund received during the year 2022-23 & advance works done. Rest of fund yet to be received for creation etc. works	
		E E (M & A Garden) 5th year maint. of 1.3 Ha M&A Garden at B.H College, Howly	After Adv. Work done in the year 2019-20. No fund received for creation & maintn. till date	
		CAMPA 3rd year maint. of 15 Ha. Block Plantation at Baghbar Hill	No fund received for maint. work during the year 2023-24 & work going on.	
2	Industries, Commerce & Public Enterprises Department	PMEGP	NA	Margin Money is directly released to the beneficiaries by KVIC
		PMFME		Margin Money is directly released to the beneficiaries by MoFPI and State of Assam
		CMAAA		Finance Dept., Govt. of Assam
		NEIDS 2017		Margin Money is released by DPIIT directly to the beneficiaries
		PM Vishwakarma		Fund is managed by Ministry of MSME
		IIP-2019		Finance Dept., Govt. of Assam and GST Dept.(for GST)
3	Power	SOPD	NA	
		Revamped Distribution Sector Scheme (RDSS)	NA	
		Assam Power Distribution System Enhancement and Loss Reduction Project (AIIB)	NA	
		Implementation of 1000 MW Solar Power Plants across the state under Mukhya Mantri Souro Sakti Prokolpo	NA	
		TDF (Trade Development Fund)	NA	
		AIFA (Assam Infrastructure Financing Authority)	NA	

		NESIDS (North East Special Infrastructure Development Scheme)	NA	
		Assam Power Sector Investment Programme-3	NA	
		Enhancement of Intra-State Transmission System of Assam (Assam Intra-State Transmission System Enhancement Project)	NA	
4	Public Health Engineering	JJM	NA	
		SEM(G)	NA	
5	Skill, Empowerment & Entrepreneurship Department	PLSDTP	NA	
		PMKVY	NA	
		SANKALP	NA	
6	Soil Conservation Department	Soil and Water Conservation -SOPD	NA	
		Soil and Water Conservation -RIDF	NA	

Progress of Works under different Schemes/ Programmes/ Projects across Departments of Current Year											
Sl.No	Admin Dept	Name of Scheme	Number of works sanctioned in the current Year	Progress of Current year works/ Services- Categories number of works based on the stage of physical progress						Remarks	
				100%	75-99%	50-74%	25-49%	1-24%	Not started		
1	Animal Husbandry & Veterinary	21st LIVESTOCK CENSUS		-	-	-	-	-	-	Out of 678 villages and wards, census started in 165 villages and wards.	
		Integrated Sample Survey	30 villages under Barpeta District out of 35 nos. of villages and wards for winter season	-	-	-	-	-	-	Data collection started.	
		RGM/ NAIP	Barpeta-Target for A.I.- 84304	-	-	-	-	1	-	-	
		PPR-EP ASCAD under LHDCP	109200 doses	1	-	-	-	-	-	-	
		FMD under LHDCP	306300	-	1	-	-	-	-	-	
		LSD under LHDCP	33000 doses	1	-	-	-	-	-	-	
		NLM	Nil	-	-	-	-	-	-		

2	Environment & Forest	CAMPA	3	1	1	1	-	-	-	
		Roadside Plantation of National Highway	1	-	1	-	-	-	-	
3	Fishery Department	Pradhan Mantri Matshya Sampada Yojana	7	4	-	2	-	-	1	
		APART	3	2	1	-	-	-	-	
4	Power	AJIB	1	0	0	0	0	1	0	
5	Public Health Engineering	JJM	790	510	144	118	15	3	0	
		SEM(G)	50	50	0	0	0	0	0	
6	PWD Building	Earth work and Site Development work for District Museum at Barpeta	1	-	-	1	-	-	-	Work is In progress.
		Construction of Mini Stadium at Dhemchar Pathar Playfield under 41 Bhawanipur LAC, Assam	1	-	-	1	-	-	-	Work is In progress.
		Construction of 400 M Running Track, Indoor Stadium, Pavilion, Gallery and Earth filling of Raising Low site at Sorbhog Stadium under Sorbhog LAC In Barpeta District for the year 2023-24(Phase-I)	1	-	-	-	-	1	-	Work is In progress.
		Jagannath Community and Skill Centre at Fatemabad TE under Sorbhog LAC (Pkg No. 4).	1	-	-	-	1	-	-	Work is In progress.

		Construction of Principal Quarter at FAAMC & H, Barpeta.	1	-	-	-	-	-	-	Work just started.
		Transformation of School (50 nos) of the State as centre of Excellence in Assam under NESIDS-OTRI for (II) Sarthebari HS School at Barpeta District, on Engineering, Procurement and Construction (EPC) Mode-III Basis (Group-III).	1	-	-	-	-	1	-	Work is In progress.
7	PWD Roads (Barpeta-Manda-Changa TRD)	Mukhya Mantrir Path Nabikaran Aachani (MMPNA) (2023-24)	10	4	-	1	-	1	4	
		Mukhya Mantrir Pakipath Nirman Aachani (MMPPNA) (2023-24)	11	-	-	-	-	3	8	
		Mukhya Mantrir Nagarlya Pakipath Nirman Aachani (MMNPPNA) (2023-24)	5	-	-	1	-	4	0	
		Mukhya Mantrir Unnota Path Pakikaran Aachani (MMUPNA) (2023-24)	5	-	-	1	-	-	4	
		Mukhya Mantrir Mathauri Pakipath Nirman Aachani (MMMPPNA)	2	-	1	-	1	-	-	
		Asom Mala (2023-24)	1	-	-	-	1	-	-	
8	Skill, Empowerment & Entrepreneurship Department	PLSDTP	4	-	-	-	2	-	2	
		PMKVY	-	-	-	-	-	-	-	
		SANKALP	2	-	-	-	-	2	-	
9	Water Resource Department	NABARD (RIDF) & SOPD	5	-	2	2	1	-	-	

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments of Previous Year

Sl.No	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of the previous Financial Year	Number of years delayed for completion – as on the last date of last Financial Year-Categories works based on the delay in completion					Progress of Pending Works of Previous years pending as on the last date of last Financial Year – Categorise works based on the stage of physical progress						Remarks
				Less than 1 year	>=1 to 2 Yrs	>=2 to 5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-24%	Not started	
1	Animal Husbandry & Veterinary	NADCP Brucella Vaccine	26384	1	-	-	-	-	1	-	-	-	-	-	Completed
		NADCP CSF	6860	1	-	-	-	-	1	-	-	-	-	-	Completed
2	Fishery Department	PMMSY	6	3	3	-	-	6	4	1	1	-	-	-	
3	Irrigation Department (Sarukhetri-Chenga)	NABARD (RIDF)	1	-	-	-	-	1	1	-	-	-	-	-	Completed
	Irrigation Department (Barpeta-Baghbar Division)	SOPD-G	2	1	1	-	-	-	-	1	-	-	-	1	1 no. of work not started (Issue of Preliminary W.O is in process)
4	Power	Revamped Distribution Sector Scheme (RDSS)	2	-	-	-	-	-	1	-	1	-	-	-	Scheduled of completion period is 24 months
		Assam Power Distribution System Enhancement and Loss Reduction Project (AIB)	3	-	-	-	-	-	-	1	1	-	1	-	

		Implementation of 1000 MW Solar Power Plants across the state under Mukhya Mantri Souro Sakti Prokolpo	-	-	-	-	-	-	-	-	-	-	-	-	
5	Public Health Engineering	JIM	790	203	41	0	0	244	510	144	118	15	3	0	
		SBM(G)	13158	13158	0	0	0	13158	0	358	2632	4605	5263	0	
6	PWD Building & NH Department	PM/IVY	1	-	-	1	-	1	1	-	-	-	-	-	Completed
		RUSA	1	-	-	1	-	1	-	1	-	-	-	-	Work in progress
		NIDA (SOPD)	1	-	1	-	-	1	-	1	-	-	-	-	Work in progress
		NLPCR	1	-	-	-	1	1	-	1	-	-	-	-	Work in progress (89.62%)
		PMGSY-III (2022-2023)	1	-	1	-	-	1	-	1	-	-	-		
		Periodic Renewal	1	1				1	1						
		SOPD-G (2020-21)	1	-	1	-	-	1	-	1	-	-	-		
		SOPD-G (2023-24)	1	-	-	-	-	-	-	-	-	1	-		
		RIDF-XCVII of NABARD (2021-22)	2	1	1	-	-	2	-	1	1	-	-		
		CRIF (2020-21)	2	-	2	-	-	2	-	1	-	1	-		
		Mukhya Mantrir Pakipath Nirman Aachani (MMPPNA) (2022-23)	10	10	-	-	-	10	-	4	5	1	-	-	










PWD Roads
(Bhawanipur-
Sarbhog-
Pakabbari TRD)

Mukhya Mantrir Pakipath Nirman Aachani (MMPPNA) (2023-24)	10	-	-	-	-	-	-	1	2	3	3	-	1 works is in Preliminary stage
Mukhya Mantrir Path Nabikaran Aachani (MMPNA) (2022- 23)	2	-	2	-	-	2	2	1	-	-	-	-	
Mukhya Mantrir Path Nabikaran Aachani (MMPNA) (2023- 24)	5	4	-	-	-	4	1	2	1	1	-	-	
Mukhya Mantrir Unnota Path Pakikaran Aachani (MMUPPNA)(202 2-23)	2	2	-	-	-	2	-	-	1	1	-	-	
Mukhya Mantrir Unnota Path Pakikaran Aachani (MMUPPNA)(202 3-24)	2	-	-	-	-	-	-	-	1	-	1	-	
Mukhya Mantrir Mathauri Pakikaran Aachani (MMPNA) (2022-23)	2	2	-	-	-	2	-	-	1	1	-	-	
Mukhya Mantrir Nagariya Pakikaran Aachani (MMNPPNA)(202 3-24)	6	-	-	-	-	-	-	2	-	2	-	-	2 nos. of works is in Preliminary stage

		Road Safety	1	1	-	-	-	1	1	-	-	-	-	-	
		ROB-SK-38	1	-	-	-	-	-	-	-	-	-	-	-	Preliminary works in progress
8	PWD Roads (Barpeta-Mandla-Chenga TRD)	PMGSY	11	-	4	2	5	11	-	7	2	1	1	-	
		SDRF	1	-	-	1	-	1	-	1	-	-	-	-	
		SOPD-G	6	-	-	6	-	6	-	3	1	-	1	-	
		NABARD (RIDF XXV)	1	-	-	1	-	1	-	1	-	-	-	-	
		Mukhya Mantrir Path Nabikaran Aachani (MMPNA) (2022-23)	9	-	9	-	-	9	-	4	-	-	1	4	
		Mukhya Mantrir Pakipath Nirman Aachani (MMPPNA) (2022-23)	36	-	36	-	-	36	-	15	6	12	3	-	
		Mukhya Mantrir Unnota Path Pakikaran Aachani (MMUPNA) (2022-23)	4	-	4	-	-	4	-	3	-	1	-	-	
Mukhya Mantrir Mathauri Pakikaran Aachani (MMMPNA) (2022-23)	2	-	2	-	-	2	-	1	-	1	-	-			
		Mukhya Mantrir Path Nabikaran Aachani (MMPNA) (2023-24)	6	6	-	-	6	-	-	1	-	1	4		

		Mukhya Mantrir Pakipath Nirman Aachani (MMPPNA) (2023-24)	11	11	-	-	-	11	-	-	-	-	1	10	
		Mukhya Mantrir Unnota Path Pakikaran Aachani (MMUPPNA) (2023-24)	5	5	-	-	-	5	-	-	-	-	-	-	
		Mukhya Mantrir Nagariya Pakikaran Aachani (MMNPPNA)(202 3-24)	5	5	-	-	-	5	-	-	1	-	4	-	
9	Skill, Empowerment & Entrepreneurship Department	PLSDTP	3	3	-	-	-	3	2	-	-	-	-	1	
10	Soil Conservation Department	SOPD-G	2	1	1	-	-	-	-	-	1	1	-	-	
		WDC-PMKSY 2.0	2	2	-	-	-	-	-	1	1	-	-	-	
11	Water Resource Department	NABARD (RIDF) & SOPD	4	-	3	1	-	4	-	2	2	-	-	-	

Attendance of DDC Meeting for the month of November 2025 held on 15/11/2025 at 11:00AM in the Conference Hall of the O/o the District Commissioner, Barpeta

Sl No	Name	Designation	Mobile No	Signature
1	Shri Rohan Kumar Jha	District Commissioner, Barpeta		
2	Shri Sanjeev Kumar Sharma	District Dev. Commissioner, Barpeta		
3				
4				
5	Ganguli Sanjay	AC, Barpeta		 19/11/25
6				
7	Manish Kumar	EE, PWRD Barpeta	94350 28075	
8				
9	Ramesh Das	ACC, PWRD, Barpeta	84230-83589	
10	Rajib Das	AEE, BSTRSD PWRD	7002207360	
11	Nabajyoti Barua	AEE (S-B) W.R Sub. Div. Barpeta	8638426578	
12	Bonani Laskar	FDO (M.), Barpeta Fishery	7635947121	
13	Hasina Montaz	FDO, Barpeta, Fishery	6003063737	
14	Jayit Das	EE, Barpeta, Mandis & Barpeta TR Div.	7086424529	
15	Biswajit Das	SDO, TRD Branch D.I's Barpeta, Barpeta	9854101978	
16	Jagannath Das	AE Barpeta Mandis & TR Div.	94350 28796	
17	Abhinav Bora, AFS	RFO, Barpeta Range NK Forest Division	6003635520	
18	Deep Jyoti Barua	ASCO, Barpeta Soil Conservation Div.	7002778727	
19	Pranjul Deka	Dist. Coordinator PHED, Barpeta	9957447265	
20	Koushik Pathak	AEE (TC) (i/c), PHED Barpeta	9571156664	
21	Arijit Ahmed	Tech. Asst (Project) APDL, Barpeta	9435233143	
22	Kabita Borakhaty	Asst. Manager DI & CC, Barpeta.	9435343127	

No	Name	Designation	Mobile No	Signature
23	Jankeswari Jalukedar	Telecom Technician	940889225	
24	Arjun Singh	JDA DC, Barpeta	93651 22155	 15/11/25
25	Imam Hussain	DM, DITEC	9864701 075	
26	Akhil Das	Amason Dist. in-charge	7002743091	
27	Dr. Parbinder Das	DVO, Barpeta	863887096	
28	Siddhanta Sankar Chalish	DO, Soil Conservation, Barpeta	94350-46259	 15/11/25
29	Jayram Bhandari	DFO, Barpeta SE Division	9435095091	 15/11/2025
30	Goutam Sahania	AGM, APDL	600095198	
31	Manik Datta	EE, Bhawanipur- Sector 1 para betburi Division, Guwahati	98545 36230	
32	Mridul Kr. Das	EE, Barpeta - Charge Mandir Divn. (Jr.), Barpeta	99574-53986	
33	Nagen Ch. Das	EE, PWD (B) Barpeta	9135758095	
34	Subal Das	EE, WPD, Barpeta	9954301627	
35				
36				
37				
38				
39				
40				